



# County of Fairfax, Virginia

To protect and enrich the quality of life for the people, neighborhoods and diverse communities of Fairfax County

**DATE:** March 15, 2011

**TO:** DISTRIBUTION

**FROM:** W. Todd Minnix, Chief  
Transportation Design Division

**SUBJECT:** Transportation Design Division Monthly Projects Status Report

Attached is a copy of the February 2011 Monthly Projects Status Report for Transportation Design Division. This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Planning and Design Division, Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/njc/TDD Status Report Distribution Memo - Dec 2010.doc  
Attachment: As Stated

## TRANSPORTATION DISTRIBUTION

Kathy Ichter, Director, Department of Transportation  
Tom Biesiadny, Chief, Coordination and Funding Division  
Bob Ayers, Project Manager, Transportation Design Division  
Wally Ayodeji, Project Manager, Transportation Design Division  
Mark Canale, BRAC Coordinator  
Otto Clemente, Sr. Transportation Planner II  
Natalie Colley, Engineering Technician, Transportation Design Division  
Tim Conley, Project Manager, Transportation Design Division  
Mohamad N. El Kaissi, Project Manager, Transportation Design Division  
Michael Guarino, Senior Engineer, Transportation Design Division  
Bill Harrell, Sr. Transportation Planner II  
Jeffrey Hermann, Transportation Planner II  
Masoud Hojatzadeh, Project Manager, Transportation Design Division  
Fereshteh Khorashadi, Sr. Project Manager, Transportation Design Division  
Mike Lake, Transportation Planner II

---

Fairfax County Department of Transportation  
4050 Legato Road, Suite 400  
Fairfax, VA 22033-2895  
Phone: (703) 877-5600 TTY: 711  
Fax: (703) 877-5723  
[www.fairfaxcounty.gov/fcdot](http://www.fairfaxcounty.gov/fcdot)



## DISTRIBUTION

Transportation Design Division Monthly Status Report

Page 2 of 3

Francesco Lauretti, Project Manager, Transportation Design Division  
Dennis Marsh, Project Manager, Transportation Design Division  
Ken Moreland, Project Manager, Transportation Design Division  
Karyn Moreland, Chief, Capital Projects, CPOD  
Paul Mounier, Bus Stop Coordinator, Transit Services Division  
Tan Nguyen, Utility Coordinator, Transportation Design Division  
Erving Olivas-Alvarez, Transportation Design Division  
Brent Payne, Planning Technician II, Transportation Operations Section  
Jeanmarie Roberson, Sr. Project Manager, Transportation Design Division  
Khalid Salahuddin, Project Manager, Transportation Design Division  
Honorable Thomas P. Sotelo, Juvenile District Court  
Sung S. Shin, Transportation Planner, Capital Projects  
Charlie Strunk, Bicycle Program Coordinator  
Eric Teitelman, Chief, Capital Projects and Operations Division  
Selby J. Thannikary, Chief, Traffic Operations Section  
Alphonso Vayra, Management Analyst, Administration Section  
Chris Wells, Pedestrian Program Manager

## PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment Services  
Steve Aitcheson, Director, Maintenance and Stormwater Management Division  
Seema Ajrawat, Chief, Administrative Support Branch, CAP  
Nat Atapoor, Director, Construction Management Division  
Rona Courtney, Admin V, Directors  
Michael Gallo, Engineer III, Planning Support Branch, P&DD  
Bruce Goudarzi, Chief, Stormwater and Transportation Construction Branch, CMD  
Robin Henderson, Wastewater Planning and Monitoring  
Rob Hockersmith, Administrative Support Branch, CAP  
John Honnick, Senior Right-of-Way Agent, Land Acquisition Division  
Jeff Kent, Management Analyst IV, Wastewater Planning and Monitoring  
Vanessa K. Makely, Administrative Assistant IV, Directors Office  
Kimberly Maye, Administrative Assistant II, Planning and Design Division  
Vickie McEntire, County Surveyor, CMD  
Carey F. Needham, Deputy Director, Building Design, P&DD  
Robin W. Patton, Director, Land Acquisition Division  
Larry Popoola, Sr. Engineer III, Planning Support Branch, P&DD  
James Ratliff, Project Manager, Land Acquisition Division  
Ahmed Rayyan, Chief, Wastewater Design Branch, P&DD  
Frank Roberts, Sr. Engineer III, Planning Support Branch, P&DD  
Andy Royse, Engineer III, Planning Support Branch, P&DD  
Natasha Schmidt, Engineer III, Planning Support Branch, P&DD

## DISTRIBUTION

Transportation Design Division Monthly Status Report

Page 3 of 3

Walter T. Wozniak, Chief, Planning Support Branch, P&DD

### COUNTY AGENCIES

Dranesville District Supervisors Office

Richard Aamodt, Electoral Board and General Registrar

Barbara Byron, Director, Zoning Evaluation Division, Department of Planning and Zoning

John W. Dargle, Director, Fairfax County Park Authority

Sue Donelson, Accountant II, Finance

Micah Himmel, Administrative Aide, Providence District

Paula C. Sampson, Director, Housing and Community Development

David B. Marshall, Assistant Director, Planning Division, Department of Planning and Zoning

John Milgrim, Environmental Health Supervisor, Fairfax County Health Department

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Carol Bondurant, Preliminary Engineering Fairfax

Richard Burke, Transportation Planning

Mark Comer, ROW and Utilities

Stephen M. Evans, Location and Design

Alex Faghri, Land Development

Peter K. Gerner, Permits, Manassas Residency

Renee Hamilton, NOVA District

Rick A. Miller, Utility Coordinator, Culpeper District

Donald Ostrander, Traffic Engineering Section

Dorothy A. Purvis, Permits

Ronald Seal, Materials, NOVA District

Bud Siegel, NOVA District

Jan Vaughan, Preliminary Engineering

### UTILITY COMPANIES

Charlene Whitfield, Manager Regional Projects, Dominion Virginia Power

Gwen Wade, Dominion Virginia Power

Verna Love, Dominion Virginia Power

Randy Adams, Fairfax County Water Authority

Jeannie Swim, Fairfax County Water Authority

Jerry Scott, Fairfax County Water Authority

Todd Lawson, Verizon

David A. Guillaudeh, Engineering Assistant, Verizon Communications

Allan Melliza, Washington Gas

Jane Hollenback, Express-Tek

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

January 2011

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 102 – FEDERAL & STATE GRANTS	1 - 6
FUND 124 – SIDEWALK CONSTRUCTION	6 - 18
FUND 301 – CONTRIBUTED ROADWAY IMPROVEMENT FUNDS	18
FUND 303 – COUNTY CONSTRUCTION	18 – 19
FUND 304 – TRANSPORTATION IMPROVEMENTS	19 – 59
FUND 307 – SIDEWALK CONSTRUCTION	59 – 63
FUND 312 – PUBLIC SAFETY CONSTRUCTION	63
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	63

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 102</b>	Mason	PM PDD: Moreland, Ken PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$19,000 \$0	NA	NA	08/10	08/10	NA	NA	09/08	10/10	10/10	10/10	12/10	02/11	<input type="checkbox"/>
<b>26002G</b> <b>02501</b>																
Bus Shelter-CMAQ																
		<b>Project Description</b>					<b>Monthly Remarks</b>									
		Installation of bus shelter					Construction substantially complete 2/28/11.									
Rt 7 @ South George Mason Dr EB																
<b>Fund 102</b>	Mount Vernon	PM PDD: Moreland, Ken PM LAD: Honnick, John PM CMDE: Farsad, Nahid PM CMDS:	\$19,000 \$0	NA	NA	08/10	08/10	11/03	NA	05/09	10/10	10/10	10/10	12/10	02/11	<input type="checkbox"/>
<b>26002G</b> <b>02602</b>																
Bus Shelter-CMAQ																
		<b>Project Description</b>					<b>Monthly Remarks</b>									
		Installation of bus shelter					Construction substantially complete 2/28/11.									
Ft Hunt Rd @ Belle View Blvd WB (N Side)																
<b>Fund 102</b>	Lee	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS: McEntire, Vickie	\$30,000 \$0	NA	03/11	01/10	11/11	04/11	TBD	10/11	01/12	01/12	01/12	05/10	04/12	<input type="checkbox"/>
<b>26002G</b> <b>07001</b>																
Bus Shelter-CMAQ																
		<b>Project Description</b>					<b>Monthly Remarks</b>									
		Installation of bus shelter and storm drainage improvements					Project funded with federal (CMAQ) dollars. Intermediate design is in progress. Scope increased to include drainage improvements. NEPA environmental clearance obtained.									
BS#01730 Alban Road EB @ Springfield Oaks Drive																
<b>Fund 102</b>	Mount Vernon	PM PDD: Moreland, Ken PM LAD: PM CMDE: PM CMDS:	\$30,000 \$0	NA	06/10	01/10	02/11	NA	NA	NA	05/11	05/11	05/11	05/10	08/11	<input type="checkbox"/>
<b>26002G</b> <b>07002</b>																
Bus Shelter-CMAQ																
		<b>Project Description</b>					<b>Monthly Remarks</b>									
		Installation of bench at bus stop					Project funded with federal (CMAQ) dollars. Construction environmental re-evaluation re-submitted 2/15/11. Preparing construction package.									
BS#01248 Hinson Farm WB @ Tiswell Drive																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 102</b> <b>26002G</b> <b>07005</b> Bus Shelter-CMAQ	Braddock	PM PDD: Moreland, Ken PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$35,000 \$0	NA	06/10	01/10	02/11	NA	NA	NA	05/11	05/11	05/11	05/10	08/11	<input type="checkbox"/>
		<b>Project Description</b>	Installation of bus shelter		<b>Monthly Remarks</b> Project funded with federal (CMAQ) dollars. Construction environmental re-evaluation re-submitted 2/15/11. Preparing construction package.											
BS#04042 Braddock Road EB @ Carriagepark Drive																
<b>Fund 102</b> <b>26002G</b> <b>07006</b> Bus Shelter-CMAQ	Braddock	PM PDD: Moreland, Ken PM LAD: Kresge, Carol PM CMDE: PM CMDS: Harper, Greg	\$35,000 \$0	NA	06/10	01/10	08/11	01/11	NA	07/11	10/11	10/11	10/11	05/10	01/12	<input type="checkbox"/>
		<b>Project Description</b>	Installation of bus shelter		<b>Monthly Remarks</b> Project funded with federal (CMAQ) dollars. NEPA environmental clearance obtained. LAD NTP issued 1/31/11.											
BS#04050 Braddock Road EB @ Nash Drive																
<b>Fund 102</b> <b>26006G</b> <b>06001</b> Richmond Highway Transit Improvement	Mount Vernon Lee	PM PDD: Salahuddin, Khali PM LAD: PM CMDE: PM CMDS:	\$1,200,000 \$1,200,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		<b>Project Description</b>	Engineering and construction of intersection improvements for express bus service stops at Sacramento Dr., Southgate Dr., Lockheed Blvd. and Arlington Dr.		<b>Monthly Remarks</b> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board on 2/9/04. This project will be completed in phases. Revised design proposals have been reviewed. Awaiting funding agreement with VDOT to be finalized. Schedule for this phase will be determined upon authorization of task order.											
Intersection Design - Sacramento Drive, Southgate Drive, Lockheed Boulevard and Arlington Drive (Phase 4D)																
<b>Fund 102</b> <b>26006G</b> <b>06002</b> Richmond Highway Transit Improvement	Mount Vernon Lee	PM PDD: Salahuddin, Khali PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$600,000 \$600,000	NA	02/10	05/11	05/11	03/11	04/11	10/11	11/11	12/11	01/12	08/12	08/12	<input type="checkbox"/>
		<b>Project Description</b>	Engineering and construction of intersection improvements for express bus service stops at Lukens Lane and Frye Road. (SB Route 1)		<b>Monthly Remarks</b> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the BOS on 2/9/04. Both of these intersections will be completed in phases. Pre-final design is in progress. Project plats have been prepared for Lukens Lane Phase II and are being reviewed by LAD.											
Intersection Design - Lukens Lane (Phase II) and Frye Road (Phase II)																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)														
Project Name																	
Sub Project Name																	
<b>Fund 102</b>	Mount Vernon Lee	PM PDD: Salahuddin, Khali PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$400,000 \$400,000		02/10	03/11	07/11	04/11		11/11	01/12	02/12	02/12	12/11	06/12	<input type="checkbox"/>	
<b>26006G</b> <b>06002</b>																	
Richmond Highway Transit Improvement				<b>Project Description</b>					<b>Monthly Remarks</b>								
Intersection Design - Ladson Lane (Phase 4C)				Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.					Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. This project will be completed in phases. Pre-final design is in progress. Plat has been received and reviewed. Right-of-way package will be sent to VDOT for approval.								
<b>Fund 102</b>	Mount Vernon Lee	PM PDD: Salahuddin, Khali PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$400,000 \$0	05/06		07/06	02/10	NA	NA	NA	03/11	04/11	05/11	07/10	09/11	<input type="checkbox"/>	
<b>26006G</b> <b>06002</b>																	
Richmond Highway Transit Improvement				<b>Project Description</b>					<b>Monthly Remarks</b>								
Intersection Design Frye Road (Phase I)				Engineering and construction of intersection improvements for express bus service stop at Frye Road. (NB Route 1)					Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. This project will be completed in phases. Open cut permit received. TMP/MOT plan approved. Construction package submitted to CMD on 2/28/11.								
<b>Fund 102</b>	Mount Vernon Lee	PM PDD: Salahuddin, Khali PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$193,000 \$0	05/06		07/06	09/09	NA	NA	NA	03/11	04/11	05/11	04/10	09/11	<input type="checkbox"/>	
<b>26006G</b> <b>06002</b>																	
Richmond Highway Transit Improvement				<b>Project Description</b>					<b>Monthly Remarks</b>								
Intersection Design Kings Highway (Phase 4C1)				Engineering and construction of intersection improvements for express bus service stop at Kings Highway.					Project is part of the Four-Year Transportation Program endorsed by the Board on 2/9/04. This project will be completed in phases. Final construction package has been submitted to CMD on 8/23/10. Project will be advertised with the Intersection Design Frye Road (Phase I) Project.								
<b>Fund 102</b>	Mason	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Housley, Gregg	\$1,000,000 \$0		NA	NA	05/08	05/08	NA	NA	NA	03/11	04/11	05/11	06/11	12/11	<input type="checkbox"/>
<b>26007G</b> <b>06000</b>																	
Seven Corners Transit Center				<b>Project Description</b>					<b>Monthly Remarks</b>								
				Design and construction of a transit center on the Seven Corners Shopping Center parking lot site					Project is part of the Second Four-Year Transportation Program. CMAQ funds approved for project. Bid advertisement is sceduled for 3/21/11.								

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 102</b> <b>26008G</b> <b>07001</b> Countywide Trails  Soapstone Drive Walkway	Hunter Mill	PM PDD: El Kaissi, Moham PM LAD: Soon, Alan PM CMDE: Gharavi, Mo PM CMDS: McEntire, Vickie	\$1,500,000 \$0	10/10	05/11	02/12	06/12	11/11	10/11	06/12	08/13	09/13	10/13	10/13	05/14	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
					<b>Project is part of the Second Four-Year Transportation Program.</b> Intermediate design is in progress. A meeting was held with VDOT project manager to discuss project requirements including public involvement.												
<b>Fund 102</b> <b>26008G</b> <b>07002</b> Countywide Trails  Columbia Pike Phase II Walkway	Mason	PM PDD: Schmidt, Natasha PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS: Harper, Greg	\$712,900			09/09	03/10			11/06	02/11	03/11	05/11	04/10	11/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
					<b>Project is part of the Second Four-Year Transportation Program.</b> Verizon relocation work underway. Construction bid authorization sent to CMD on 2/14/11. Bid advertisement is scheduled for 3/7/11. Pre-bid is scheduled for 3/16/11. Bid opening is scheduled for 3/16/11. Bid opening is scheduled for 4/6/11.												
<b>Fund 102</b> <b>40021G</b> <b>09000</b> OEA BRAC Grant  Rolling Road Widening	Braddock	PM PDD: El Kaissi, Moham PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$1,300,000 \$0	02/11	12/11			TBD	TBD	NA	NA	NA	NA	NA	NA	NA	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
					Widening from 2 to 4 lanes with on-road bike lanes and pedestrian facilities on both sides from Fullerton Rd to DeLong Dr. Project is approx. 5,400 LF.												
<b>Fund 102</b> <b>40031G</b> <b>11213</b> Richmond Hwy Public Transport Initiative: Walkways Phase 4D  Route 1 SB: Sacramento Drive to Engleside Plaza (North of Woodlawn Court)	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresge, Carol PM CMDE: PM CMDS: Housley, Gregg	\$350,000 \$0	12/07	06/08	12/11	12/11	10/10		10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
					<b>Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Formerly Project Number K00447-RS213. Land acquisition authorized 10/18/10. Formal offer letters have been sent.												



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 102</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$42,500 \$0	12/07	06/08	12/11	12/11	10/10	NA	10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>
<b>40031G</b> <b>11214</b>																
Richmond Hwy Public Transport Initiative: Walkways Phase 4D			<b>Project Description</b>					<b>Monthly Remarks</b>								
Route 1 SB: South of Sky View Drive			170 LF 5-foot wide concrete sidewalk and bus stop pad.					Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Formerly Project Number K00447-RS213. Land acquisition authorized 10/18/10. Formal offer letters have been sent.								
<b>Fund 102</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$125,000 \$0	12/07	06/08	12/11	12/11	10/10	NA	10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>
<b>40031G</b> <b>11221</b>																
Richmond Hwy Public Transport Initiative: Walkways Phase 4E			<b>Project Description</b>					<b>Monthly Remarks</b>								
Route 1 NB: North of Reddick Avenue/Russell Road (towards Janna Lee Avenue)			500 LF of 5-foot wide concrete sidewalk.					Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Formerly Project Number K00447-RS213. Land acquisition authorized 10/18/10. Formal offer letters have been sent.								
<b>Fund 102</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$37,500 \$0	12/07	06/08	12/11	12/11	10/10	NA	10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>
<b>40031G</b> <b>11232</b>																
Richmond Hwy Public Transport Initiative: Walkways Phase 4F			<b>Project Description</b>					<b>Monthly Remarks</b>								
Route 1 NB: South of Kings Village Road			150 LF of 5-foot wide concrete sidewalk.					Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Formerly Project Number K00447-RS232. Land acquisition authorized 10/18/10. Preparing to send formal offer letters.								
<b>Fund 102</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$410,000 \$0	12/07	06/08	12/11	12/11	10/10	NA	10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>
<b>40031G</b> <b>11233</b>																
Richmond Hwy Public Transport Initiative: Walkways Phase 4F			<b>Project Description</b>					<b>Monthly Remarks</b>								
Route 1 NB: South of Fordson Road to Woodlawn Trail			1640 LF of 5-foot wide concrete sidewalk.					Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Formerly Project Number K00447-RS232. Land acquisition authorized 10/18/10. Preparing to send formal offer letters.								

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 102</b>  <b>40031G</b> <b>11252</b> Richmond Hwy Public Transport Initiative: Walkways Phase 4H  Route 1 NB: Quander Road - Phase 2	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS: Housley, Gregg	\$112,500 \$0	12/07	06/08	12/11	12/11	10/10	NA	10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>
		<b>Project Description</b>	450 LF of 5-foot wide concrete sidewalk south of Quander.		<b>Monthly Remarks</b> Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Formerly Project Number K00447-RS232. Land acquisition authorized 10/18/10. Preparing to send formal offer letters.											
<b>Fund 102</b>  <b>40031G</b> <b>11254</b> Richmond Hwy Public Transport Initiative: Walkways Phase 4H  Route 1 SB: Belle Haven Towers - Phase 2	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$137,500 \$0	12/07	06/08	12/11	12/11	10/10	NA	10/11	01/12	01/12	01/12	06/12	06/12	<input type="checkbox"/>
		<b>Project Description</b>	550 LF of 5-foot wide concrete sidewalk and service drive crossing.		<b>Monthly Remarks</b> Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Formerly Project Number K00447-RS232. Land acquisition authorized 10/18/10. Preparing to send formal offer letters.											
<b>Fund 124</b>  <b>PBFP01</b> <b>00200</b> Bicycle Facilities Program  Soapstone Dr On Road Bike Lanes	Hunter Mill	PM PDD: Khorashadi, Broo PM LAD: PM CMDE: PM CMDS:	\$16,000 \$0	NA	03/11	06/11	06/11	NA	NA	NA	NA	NA	NA	NA	NA	<input type="checkbox"/>
		<b>Project Description</b>	Repaving and restriping existing four lane section to three lane section with bike lanes on both sides on Soapstone Drive from Glade Drive to Sunrise Valley Drive.		<b>Monthly Remarks</b> Design plans are being prepared. Meeting was held on 2/23/11 with Supervisors office to discuss design. A public outreach meeting will be scheduled prior to the summer of 2011.											
<b>Fund 124</b>  <b>PBFP01</b> <b>00300</b> Bicycle Facilities Program  Bobann Drive Bikeway	Sully	PM PDD: Moreland, Ken PM LAD: PM CMDE: PM CMDS:	\$1,400,000 \$1,250,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		<b>Project Description</b>	5000 LF of a 10' wide asphalt bikeway from Wharton lane to Stringfellow Road.		<b>Monthly Remarks</b> Design proposal is being reviewed. Schedule to be developed once design proposal has been approved.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 124</b>  <b>PPTF01</b> <b>00400</b> Pedestrian Task Force Recommendations  Leesburg Pike / Glen Carlyn Road	Mason	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS: Jensen, Chris	\$150,000 \$0	06/07	NA	09/07	08/09	NA	NA	NA	10/09	10/09	10/09	12/09	04/10	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at the intersection of Leesburg Pike and Glen Carlyn Road.		<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction was substantially complete 4/6/10. Punch list items are complete. Requesting re-inspection.												
<b>Fund 124</b>  <b>PPTF01</b> <b>00700</b> Pedestrian Task Force Recommendations  Dolley Madison Boulevard / Great Falls Street - Lewinsville Road	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Sam PM CMDS:	\$150,000 \$0	09/07	NA	04/08	08/09	NA	NA	NA	10/09	10/09	10/09	12/09	04/10	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at the intersection of Dolley Madison Boulevard/Great Falls Street and Lewinsville Road.		<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction was substantially complete on 4/5/2010. Punch list item have been addressed and awaiting re-inspection.												
<b>Fund 124</b>  <b>PPTF01</b> <b>01200</b> Pedestrian Task Force Recommendations  Vale Rd and Flint Hill Rd Pedestrian Concrete Projects	Hunter Mill	PM PDD: Ayodeji, Olawale PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$20,000 \$0	NA	04/10	12/10	03/11	09/10	NA	12/10	06/11	06/11	06/11	07/11	09/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Three new crosswalks, sidewalk, curb and gutter, curb ramps, and concrete island		<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Scope has been revised to be processed under Countywide permit. Final plans submitted to VDOT for review 12/20/10. VSMP permit was applied for on 2/1/11. Project to be constructed during summer and when school is out of session.												
<b>Fund 124</b>  <b>PPTF01</b> <b>01400</b> Pedestrian Task Force Recommendations  Braddock Road / Guinea Road	Braddock	PM PDD: Hojatzadeh, Max PM LAD: Finnell, Richard PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$150,000 \$0	12/08	NA	05/09	09/10	11/09	NA	06/10	12/10	12/10	12/10	03/11	05/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at the intersection of Braddock Road and Guinea Road.		<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction is 50% complete.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 124</b>  <b>PPTF01</b> <b>01500</b> Pedestrian Task Force Recommendations  Braddock Road / Wakefield Chapel Road	Braddock	PM PDD: Hojatzadeh, Max PM LAD: Finnell, Richard PM CMDE: Lim, Sam PM CMDS: Jensen, Chris	\$150,000 \$0	03/08	NA	08/08	02/10	11/09	NA	01/10	05/10	05/10	05/10	03/11	10/10	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at the intersection of Braddock Road and Wakefield Chapel Road.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction is substantially complete 10/13/10. Requested VDOT inspection on 10/20/2010.												
<b>Fund 124</b>  <b>PPTF01</b> <b>01600</b> Pedestrian Task Force Recommendations  Leesburg Pike / Baron Cameron Avenue - Springvale Road	Dranesville Hunter Mill	PM PDD: Hojatzadeh, Max PM LAD: Kresge, Carol PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$200,000 \$0	01/09	NA	05/09	11/10	11/09	NA	08/10	02/11	02/11	02/11	04/11	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at the intersection of Leesburg Pike/Baron Cameron Avenue and Springvale Road.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT permit received 12/15/10. Construction package forwarded to CMD on 1/18/11. VDOT's ongoing project at this intersection is now complete.												
<b>Fund 124</b>  <b>PPTF01</b> <b>01700</b> Pedestrian Task Force Recommendations  Leesburg Pike / Patrick Henry Drive	Mason	PM PDD: Hojatzadeh, Max PM LAD: Kresge, Carol PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$500,000 \$0	06/08	NA	05/09	11/09	02/10	NA	12/10	04/11	04/11	04/11	05/11	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at the intersection of Leesburg Pike and Patrick Henry Drive.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Final design is complete. VDOT permit application submitted 2/23/11.												
<b>Fund 124</b>  <b>PPTF01</b> <b>01800</b> Pedestrian Task Force Recommendations  Leesburg Pike/Colvin Run Road	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: PM CMDS:	\$600,000 \$0	NA	10/10	11/10	06/11	NA	NA	NA	09/11	10/11	11/11	06/11	03/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Pre-final design is in progress. NTP has been given to consultant for retaining wall design, geotechnical testing and H & H study. CBR boring requested on 12/16/10.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 124</b>	Braddock	PM PDD: Ayers, Robert PM LAD: Soon, Alan PM CMDE: Gharavi, Mo PM CMDS:	\$150,000 \$0	NA	01/11	02/12	02/12	TBD	TBD	TBD	03/12	04/12	05/12	12/12	12/12	<input type="checkbox"/>
<b>PPTF01 02000</b>																
Pedestrian Task Force Recommendations					<b>Project Description</b>		<b>Monthly Remarks</b>									
Rolling Rd/Burke Rd					Add signalized pedestrian crosswalk at the intersection of Rolling Road and Burke Road.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Intermediate plan comments received and are being reviewed and compiled to send to consultant for revisions.									
<b>Fund 124</b>	Braddock	PM PDD: Ayers, Robert PM LAD: Soon, Alan PM CMDE: Gharavi, Mo PM CMDS:	\$250,000 \$0	NA	06/10	08/11	08/11	08/10	TBD	06/11	09/11	10/11	11/11	06/12	06/12	<input type="checkbox"/>
<b>PPTF01 02100</b>																
Pedestrian Task Force Recommendations					<b>Project Description</b>		<b>Monthly Remarks</b>									
Burke Center Pkwy Walkway					Add 400 LF of 5' concrete sidewalk along Burke Center Parkway from Pond Spice Lane to Terra Centre Elementary School.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Draft construction authorization package approved 2/15/11. Comments on package from surveys recieved on 2/22/11 and are being reviewed. NTP issued to LAD for FCPS permit on 3/1/11.									
<b>Fund 124</b>	Braddock	PM PDD: Conley, Tim PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$230,000 \$0	NA	09/10	06/11	06/11	04/11	TBD	11/11	01/12	02/12	03/12	05/12	09/12	<input type="checkbox"/>
<b>PPTF01 02200</b>																
Pedestrian Task Force Recommendations					<b>Project Description</b>		<b>Monthly Remarks</b>									
Burke Commons Rd Walkway					Add a sidewalk along the north side of Burke Commons Road from Merridith Circle to Roberts Parkway.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Pre-final design is in progress.									
<b>Fund 124</b>	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$250,000 \$0	NA	09/10	08/11	09/11	12/10	NA	08/11	01/12	01/12	01/12	02/12	04/12	<input type="checkbox"/>
<b>PPTF01 02400</b>																
Pedestrian Task Force Recommendations					<b>Project Description</b>		<b>Monthly Remarks</b>									
Dolley Madison Blvd/Churchill Rd					Add signalized pedestrian crosswalks at the intersection of Dolley Madison Boulevard and Churchill Road.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Pre-final design submitted to VDOT for review on 12/20/10.									

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 124</b>	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: PM CMDS:	\$250,000 \$0	NA	07/10	02/11	04/11	NA	NA	NA	06/11	06/11	06/11	09/11	09/11	<input type="checkbox"/>
<b>PPTF01 02500</b>																
Pedestrian Task Force Recommendations																
Georgetown Pike/Balls Hill																
<b>Fund 124</b>	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: PM CMDS:	\$350,000 \$0	NA	09/10	02/11	04/11	NA	NA	NA	06/11	06/11	06/11	09/11	09/11	<input type="checkbox"/>
<b>PPTF01 02600</b>																
Pedestrian Task Force Recommendations																
Great Falls St/Haycock Rd																
<b>Fund 124</b>	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: PM CMDS:	\$150,000 \$0	NA	04/11	10/11	10/11	TBD	TBD	TBD	01/12	01/12	01/12	04/12	04/12	<input type="checkbox"/>
<b>PPTF01 02700</b>																
Pedestrian Task Force Recommendations																
Leesburg Pike/Lewinsville																
<b>Fund 124</b>	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: Johnson, Vicki PM CMDE: PM CMDS:	\$250,000 \$0	NA	07/10	02/11	09/11	02/11	NA	09/11	11/11	11/11	11/11	04/12	04/12	<input type="checkbox"/>
<b>PPTF01 02800</b>																
Pedestrian Task Force Recommendations																
Chain Bridge Rd/Tennyson Dr																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 124</b>	Hunter Mill	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$290,000 \$0	NA	05/09	01/09	08/10	NA	NA		01/11	01/11	01/11	08/09	04/11	<input type="checkbox"/>
<b>PPTF01 02900</b>																
Centreville Road Trail at Dulles Toll Road Phase II																
Centreville Road Trail at Dulles Toll Road Phase II																
<b>Fund 124</b>	Mason	PM PDD: Ayodeji, Olawale PM LAD: Soon, Alan PM CMDE: Conchar, Karen PM CMDS:	\$525,000 \$0	NA	11/10	06/11	08/11	TBD	TBD	TBD	10/11	11/11	12/11	04/12	06/12	<input type="checkbox"/>
<b>PPTF01 03000</b>																
Pedestrian Task Force Recommendations																
Elmdale Rd Walkway																
<b>Fund 124</b>	Hunter Mill	PM PDD: Marsh, Dennis PM LAD: PM CMDE: PM CMDS:	\$150,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>PPTF01 03100</b>																03/11
Pedestrian Task Force Recommendations																
Hunter Mill Rd/Sunrise Valley Dr																
<b>Fund 124</b>	Springfield	PM PDD: Salahuddin, Khali PM LAD: Soon, Alan PM CMDE: Gharavi, Mo PM CMDS:	\$800,000 \$0	NA	12/10	02/11	04/11	04/11	05/11	06/11	07/11	08/11	09/11	12/11	12/11	<input type="checkbox"/>
<b>PPTF01 03200</b>																
Pedestrian Task Force Recommendations																
Hunter Village Drive																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 124</b>  <b>PPTF01</b> <b>03300</b> Pedestrian Task Force Recommendations  Lees Corner Rd Walkway	Sully	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$325,000 \$0	NA	04/11	01/12	01/12	TBD	TBD	TBD	02/12	02/12	02/12	08/12	08/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add trail along west side of Lees Corner Road from Lee Jackson Highway to Bokel Drive. Approximately 900 linear feet.			<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Intermediate design is in progress. Coordination with Plantation Pipeline on possible conflict is ongoing.											
<b>Fund 124</b>  <b>PPTF01</b> <b>03400</b> Pedestrian Task Force Recommendations  Lewinsville Rd Walkway - Altamira to Woodhurst	Dranesville	PM PDD: Marsh, Dennis PM LAD: Kresge, Carol PM CMDE: McCorkle, Lisa PM CMDS:	\$250,000 \$0	NA	05/10	07/11	07/11	10/10	TBD	06/11	08/11	09/11	10/11	04/12	04/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add sidewalk along the south side of Lewinsville Road from Woodhurst Road to Altamira Road. Approximately 800 linear feet.			<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Final design is in progress. Land acquisition NTP issued 10/19/10. Met with homeowner and addressing their concerns.											
<b>Fund 124</b>  <b>PPTF01</b> <b>03500</b> Pedestrian Task Force Recommendations  Lewinsville Rd Walkway - Snow Meadow to Elsinore	Dranesville	PM PDD: Marsh, Dennis PM LAD: Soon, Alan PM CMDE: McCorkle, Lisa PM CMDS:	\$500,000 \$0	NA	01/11	01/12	01/12	05/11	06/11	01/12	03/12	04/12	05/12	11/12	11/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add sidewalk along the south side of Lewinsville Road between Snow Meadow Lane and Elsinore Road. Approximately 1,300 linear feet.			<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Intermediate design submitted to VDOT for review 1/3/11. Partial comments have been received. Utility designation received 3/1/11.											
<b>Fund 124</b>  <b>PPTF01</b> <b>03600</b> Pedestrian Task Force Recommendations  Lewinsville Rd Walkway Windy Hill to Scotts Run	Dranesville	PM PDD: Marsh, Dennis PM LAD: Soon, Alan PM CMDE: McCorkle, Lisa PM CMDS:	\$300,000 \$0	NA	11/10	12/11	12/11	04/11	TBD	12/11	03/12	04/12	05/12	12/12	12/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add sidewalk along the north side of Lewinsville Road between Windy Hill Road and Scotts Run Road. Approximately 1,000 linear feet.			<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Intermediate design comments returned to consultant 2/10/11. Pre-final design is in progress. Utility designation received 3/1/11.											



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 124</b>	Dranesville	PM PDD: Zahirieh, Shahla PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$200,000 \$0	NA	12/10	08/11	12/11	03/11	TBD	11/11	02/12	02/12	02/12	02/12	06/12	<input type="checkbox"/>
<b>PPTF01 03700</b>																
Pedestrian Task Force Recommendations																
Powhatan St Walkway																
<b>Project Description</b>		<b>Monthly Remarks</b>														
900 LF of a 5' concrete sidewalk along Powhatan Street from Orland Street to Overbrook Street.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Intermediate design distributed for in-house review 12/17/10. Comments have been received and have been forwarded to consultant.														
<b>Fund 124</b>	Dranesville	PM PDD: Zahirieh, Shahla PM LAD: Johnson, Vicki PM CMDE: PM CMDS:	\$150,000 \$0	NA	01/11	04/11	08/11	04/11	TBD	10/11	12/11	12/11	12/11	12/11	04/12	<input type="checkbox"/>
<b>PPTF01 03800</b>																
Pedestrian Task Force Recommendations																
Raymond Ave Walkway																
<b>Project Description</b>		<b>Monthly Remarks</b>														
350 LF of a 5' concrete sidewalk along the east side of Raymond Avenue from Churchill Road to Capitol View Drive.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Intermediate design submitted to VDOT for review 1/3/11. Comments have been received and have been forwarded to consultant.														
<b>Fund 124</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Soon, Alan PM CMDE: Farsad, Nahid PM CMDS:	\$500,000 \$0	NA	01/11	08/11	10/11	04/11	TBD	10/11	12/11	01/12	02/12	05/12	07/12	<input type="checkbox"/>
<b>PPTF01 03900</b>																
Pedestrian Task Force Recommendations																
Mt Vernon Highway Walkway																
<b>Project Description</b>		<b>Monthly Remarks</b>														
600 LF of a 5' concrete sidewalk along the west side of Mt. Vernon Highway from Richmond Highway to retail north of Sunny View Drive.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Intermediate design submitted to VDOT for review 1/3/11. Comments have been received and have been forwarded to consultant.														
<b>Fund 124</b>	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: Lim, Vannak PM CMDS:	\$300,000 \$0	NA	11/10	06/11	06/11	TBD	TBD	TBD	11/11	11/11	11/11	03/12	03/12	<input type="checkbox"/>
<b>PPTF01 04000</b>																
Pedestrian Task Force Recommendations																
Old Dominion Dr/Whittier Ave																
<b>Project Description</b>		<b>Monthly Remarks</b>														
Add signalized pedestrian crosswalk at the intersection of Old Dominion Drive and Whittier Avenue.		Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Pre-final plans distributed for review on 2/25/11.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments		TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
					Final				Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
		Project Managers		FUT (\$)	Preliminary	Intermediate	Approved Completion	Current									
<b>Fund 124</b>  <b>PPTF01</b> <b>04100</b> Pedestrian Task Force Recommendations  Old Mill Rd Walkway	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Finnell, Richard PM CMDE: Lim, Vannak PM CMDS:		\$200,000 \$0	NA	11/10	05/11	12/11	04/11	NA	11/11	01/12	01/12	01/12	10/11	06/12	<input type="checkbox"/>
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Add sidewalk along Old Mill Road from Falkstone Lane and McNair Drive. Approximately 150 linear feet.	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Pre-final design submitted for review 2/18/11. Project plat is in progress.														
<b>Fund 124</b>  <b>PPTF01</b> <b>04200</b> Pedestrian Task Force Recommendations  Prosperity/Hilltop	Providence	PM PDD: Ayodeji, Olawale PM LAD: Finnell, Richard PM CMDE: Gharavi, Mo PM CMDS:		\$80,000 \$0	NA	05/09	11/09	04/10	03/10	NA	02/11	03/11	03/11	03/11	04/11	07/11	<input type="checkbox"/>
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Add signalized pedestrian crosswalks at the intersection of Prosperity Avenue and Hilltop Road.	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT permit received on 10/22/10. 3 of 5 easements acquired.														
<b>Fund 124</b>  <b>PPTF01</b> <b>04300</b> Pedestrian Task Force Recommendations  Soapstone Dr Walkway - Sunrise Valley to Hunters Green	Hunter Mill	PM PDD: Ayers, Robert PM LAD: Soon, Alan PM CMDE: PM CMDS:		\$100,000 \$0	NA	09/10	11/11	11/11	03/11	TBD	10/11	12/11	01/12	02/12	07/12	07/12	<input type="checkbox"/>
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Add 250 LF of 5' concrete sidewalk along west side of Soapstone Drive from Sunrise Valley Drive to Hunters Green Court.	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Pre-final design is in progress. Revised signal plans received on 12/17/10. Met with property owner to review easement for existing signal equipment on 2/10/11. Soapstone bike lane plans have been reviewed. Plats to LAD on 2/24/11 for review.														
<b>Fund 124</b>  <b>PPTF01</b> <b>04400</b> Pedestrian Task Force Recommendations  Westmoreland/Old Chesterbrook	Dranesville	PM PDD: Ayers, Robert PM LAD: PM CMDE: PM CMDS:		\$150,000 \$0	NA	05/11	11/11	11/11	TBD	TBD	TBD	12/11	01/12	02/12	07/12	07/12	<input type="checkbox"/>
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Add crosswalks and median islands at the intersection of Westmoreland Street and Old Chesterbrook Road (Mclean High School).	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Project scope revised to incorporate portions of Project 4YP201/PB006 which is being terminated. Additional survey completed. Proceeding to revise plans per scope changes.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 124</b>  <b>PPTF01</b> <b>04500</b> Pedestrian Task Force Recommendations  Wiehle Ave Walkway - Chestnut Grove to North Shore	Hunter Mill	PM PDD: Salahuddin, Khali PM LAD: PM CMDE: PM CMDS:	\$350,000 \$0		04/11	12/10	07/11	NA	NA	NA	08/11	09/11	10/11	10/11	02/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Add sidewalk along east side of Wiehle Avenue from Chestnut Grove Square to North Shore Drive. Approximately 700 linear feet.			Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Intermediate design is in progress. Revised design waiver submitted to VDOT on 1/12/11.											
<b>Fund 124</b>  <b>R00101</b> <b>00100</b> Route 1 Widening from Rte 7100 - Rte 235  Route 1 Widening - Design	Mount Vernon	PM PDD: Salahuddin, Khali PM LAD: PM CMDE: PM CMDS:	\$3,000,000 \$0	12/11	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	NA	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Widening of approximately 2 miles of Route 1 between Mt. Vernon Memorial Highway to Fairfax County Parkway from 4 lanes to 6 lanes.			Project funded for design only. A meeting was held with FHWA and VDOT on 7/8/10 to discuss NEPA process and a follow up meeting with US Army and FHWA on 7/14/10. BOS approved grant application to DOD OEA on 7/13/10. MOA for Route 1 easement has been signed on 8/26/10. A public scoping meeting was held 12/2/10 at Mt. Vernon High School to start the NEPA process.											
<b>Fund 124</b>  <b>R12301</b> <b>00000</b> Route 123 and Braddock Road – At-Grade Interim Improvements  Route 123 and Braddock Road – At-Grade Interim Improvements	Braddock Springfield	PM PDD: Guarino, Michael PM LAD: PM CMDE: PM CMDS:	\$3,000,000 \$0	03/11	10/11	08/12	08/12	02/12	03/12	10/12	12/12	01/13	02/13	02/14	02/14	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Intersection improvements at Braddock Road/123 and Braddock Road / Roanoke River Road which include additional turn lanes and turn lane extensions.			Preliminary design is in progress. Coordinating with GMU on improvements on their property.											
<b>Fund 124</b>  <b>RSPI01</b> <b>00300</b> Spot Improvements  Road Diet (Walker Road from Georgetown Pike to Columbine Street)	Dranesville	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: PM CMDS:	\$400,000 \$0		03/11	05/11	08/11	TBD	NA	TBD	11/11	11/11	11/11	04/12	04/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Construction of crosswalks, curb ramps, and parking spaces along Walker Road from Georgetown Pike to Columbine Street			Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Intermediate design is in progress.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
						Approved Completion	Current									
<b>Fund 124</b> <b>RSPI01</b> <b>00500</b> Spot Improvements  Fox Mill Rd/Monroe St	Hunter Mill	PM PDD: El Kaissi, Moham PM LAD: PM CMDE: PM CMDS:	\$850,000 \$0	03/11	10/11	02/13	02/13	04/12	05/12	12/12	04/13	05/13	06/13	12/13	12/13	<input type="checkbox"/>
		<b>Project Description</b> Add right turn lane and pedestrian improvements on westbound Fox Mill Road.	<b>Monthly Remarks</b> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Preliminary design is in progress.													
<b>Fund 124</b> <b>RSPI01</b> <b>00600</b> Spot Improvements  Gambrill Rd/Pohick Rd	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$500,000 \$0	NA	09/10	05/11	09/11	NA	NA	NA	10/11	11/11	12/11	04/12	08/12	<input type="checkbox"/>
		<b>Project Description</b> Add right turn lane on southbound Gambrill Road.	<b>Monthly Remarks</b> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Pre-final design is in progress. Pavements cores have been ordered. Additional utility designations have been ordered.													
<b>Fund 124</b> <b>RSPI01</b> <b>00700</b> Spot Improvements  Hunter Mill/Mystic Meadow Roundabout	Providence	PM PDD: El Kaissi, Moham PM LAD: PM CMDE: PM CMDS:	\$800,000 \$0	NA	NA	11/12	11/12	01/12	02/12	09/12	01/13	02/13	03/13	09/13	09/13	<input type="checkbox"/>
		<b>Project Description</b> Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.	<b>Monthly Remarks</b> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Pre-final design is in progress. Geotechnical investigation is in progress. Utility designation is complete.													
<b>Fund 124</b> <b>RSPI01</b> <b>00900</b> Spot Improvements  North Kings Highway Median	Lee	PM PDD: Zahirieh, Shahla PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS:	\$250,000 \$0	NA	01/11	05/11	08/11	NA	NA	NA	10/11	10/11	10/11	12/11	03/12	<input type="checkbox"/>
		<b>Project Description</b> 1600 LF of a raised median on North Kings Highway from Fort Drive to North Metro entrance.	<b>Monthly Remarks</b> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Intermediate design were distributed for reveiw on 2/1/11.													

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 124</b> <b>RSPI01</b> <b>01000</b> Spot Improvements  Old Dominion Dr/Spring Hill Rd	Dranesville	PM PDD: Conley, Tim PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$50,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Re-stripe pavement on northbound Springhill Road at intersection to improve right turn onto Old Dominion Drive.	<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Coordination with VDOT ongoing. Schedule to be developed once scope has been finalized with VDOT. Project being considered for inclusion in the Hot Lanes Project. Re-striping concept provided to VDOT 2/1/11. VDOT has indicated they would accept the re-striping concept with minor changes.														
<b>Fund 124</b> <b>RSPI01</b> <b>01100</b> Spot Improvements  Old Dominion Dr/Towlston Rd	Dranesville	PM PDD: Conley, Tim PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$1,500,000 \$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Extend shoulder and relocate/modify ditch along Old Dominion Drive at Towlston Road.	<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Coordinating with VDOT and Supervisor's office to determine exact scope of project. Supervisor's office checking with community to gauge interest level for project. Schedule to be developed once scope has been finalized.														
<b>Fund 124</b> <b>RSPI01</b> <b>01200</b> Spot Improvements  Westmoreland/Haycock Rd.	Dranesville	PM PDD: Ayodeji, Olawale PM LAD: PM CMDE: PM CMDS:	\$650,000 \$0	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	11/10
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Add right turn lane and pedestrian improvements to southbound Westmoreland Street at Haycock Road.	<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> On hold pending comments from FCPS due to project impacts on Haycock Elementary School parking lot. Scope is being revised. Second request for proposal is under review.														
<b>Fund 124</b> <b>RSPI01</b> <b>01300</b> Spot Improvements  Arlington Boulevard/Graham Road	Providence	PM PDD: Hojatzadeh, Max PM LAD: PM CMDE: PM CMDS:	\$300,000 \$0	NA	08/10	06/11	06/11	TBD	TBD	TBD	12/11	12/11	12/11	12/11	02/12	<input type="checkbox"/>	
		<b>Project Description</b>	<b>Monthly Remarks</b>														
		Construct a raised median at the intersection of Arlington Boulevard and Graham Road.	<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Pre-final design is in progress. Project scope has been revised to allow a better alignment and minimize project impacts. NTP was issued to consultant to incorporate new design changes. Request has been made for utility designations.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates			On Hold			
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award		Approved Completion	Estimated Completion	
SubProject #		Project Managers	FUT (\$)			Approved Completion											
Project Name																	
Sub Project Name																	
<b>Fund 124</b>	Providence	PM PDD: Conley, Tim PM LAD: PM CMDE: PM CMDS: Harper, Greg	\$900,000 \$0		03/11	12/11	12/11	04/11		11/11	01/12	02/12	03/12	11/12	11/12	<input type="checkbox"/>	
<b>RSPI01</b> <b>01400</b> Spot Improvements				NA					TBD								
Route 123/Jermantown Road			<b>Project Description</b> Add right turn lane and drainage improvements to southbound Route 123 at Jermantown Road.														
<b>Fund 301</b>	Springfield	PM PDD: Salahuddin, Khali PM LAD: Finnell, Richard PM CMDE: Minnix, Todd PM CMDS:	\$4,400,000 \$985,000	11/06	04/07	11/07	07/11	03/11	04/11	11/11	12/11	01/12	02/12	12/12	02/13	<input type="checkbox"/>	
<b>008803</b> <b>00000</b> Route 29 Widening																	
			<b>Project Description</b> Phase II: Trail improvements from Stevenson Street to Forum Drive.														
<b>Fund 303</b>	Mount Vernon	PM PDD: Gallo, Michael PM LAD: PM CMDE: PM CMDS:	\$36,000 \$0	NA	NA	12/06					NA	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
<b>V00003</b> <b>RVP34</b> Road Viewer Projects																	
I-Street			<b>Project Description</b> 180 LF road improvements														
<b>Fund 303</b>	Providence	PM PDD: Gallo, Michael PM LAD: PM CMDE: PM CMDS:	\$70,000 \$0										TBD		TBD		<input type="checkbox"/>
<b>V00003</b> <b>RVP41-01</b> Road Viewer Projects																	
Abbott Lane			<b>Project Description</b> Upgrade 380' existing road for incorporation into the State Secondary System of Highways.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 303</b> <b>V00003</b> <b>RVP42-01</b> Road Viewer Projects  Dumas Street	Mount Vernon	PM PDD: Gallo, Michael PM LAD: PM CMDE: PM CMDS:	\$80,000 \$0		NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	NA	TBD	<input type="checkbox"/>
		<b>Project Description</b>	Upgrade 400' existing road for incorporation into the State Secondary System of Highways.		<b>Monthly Remarks</b> Roadway upgrades approved via FY 2010 BORV program. Section of Road to be rededicated from FCRHA to BOS before Redline Plat can be completed. This matter is scheduled to go to FCRHA early March 2011. Project completion schedule to be prepared after scope of improvements defined in relation to VDOT street acceptance requirements.												
<b>Fund 304</b> <b>006495</b> <b>00001</b> Wiehle Avenue, Phase II	Hunter Mill Dranesville	PM PDD: Gharavi, Mo PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias	\$7,933,000 \$0	03/89	01/90	10/98	10/98	03/98	03/98	10/98	01/99	05/99	06/99	04/00	04/00	<input type="checkbox"/>	
		<b>Project Description</b>	Four lane road from Fairfax County Parkway to Reston Avenue.		<b>Monthly Remarks</b> Construction is complete. Colonial Pipeline quitclaim has been received. As-built package returned with comments 11/23/09.												
<b>Fund 304</b> <b>006495</b> <b>00002</b> Wiehle Avenue Phase III	Dranesville	PM PDD: Gharavi, Mo PM LAD: PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias	\$7,399,000 \$0	03/89	07/90	08/00	08/00	11/99	11/99	06/00	02/01	03/01	04/01	08/02	08/02	<input type="checkbox"/>	
		<b>Project Description</b>	Four lane road from Dranesville Road to Fairfax County Parkway.		<b>Monthly Remarks</b> Construction is complete. AT&T quitclaim has been received. As-built package re-submitted to VDOT 8/13/09. A follow up email was sent to VDOT 11/9/09. Processing discontinuance of Rowland Drive.												
<b>Fund 304</b> <b>064103</b> <b>00000</b> South Van Dorn/I-95, Phase II	Lee	PM PDD: Gharavi, Mo PM LAD: PM CMDE: PM CMDS: Strecker, Mathias	\$11,300,000 \$0	07/94	01/96	09/97	09/97	NA	NA	NA	01/98	01/98	02/98	01/99	01/99	<input type="checkbox"/>	
		<b>Project Description</b>	Design and construct a ramp from northbound South Van Dorn Street to eastbound I-95.		<b>Monthly Remarks</b> Construction is complete. Street Acceptance Package being prepared for submission to VDOT. Vacation of a Portion of Oakwood Road and a Dedication of a Temporary Drainage Easement and a Sanitary Sewer Easement was forwarded to DOT at the end of August 2006. PDD is working to secure the easements with the property owners.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments  Project Managers	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
			FUT (\$)	Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b> <b>064233</b> <b>00000</b> Spring Hill Road	Providence	PM PDD: Gharavi, Mo PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$10,900,000 \$0		07/02		09/03	09/03	12/03	05/05	10/05	12/08	02/09	03/09	06/08	10/10	<input type="checkbox"/>
		<b>Project Description</b> Widening Spring Hill Road between Route 7 and International Drive.	<b>Monthly Remarks</b> Funding provided by VDOT in accordance with its 6-year plan. Construction is substantially complete.														
<b>Fund 304</b> <b>064251</b> <b>00000</b> Guinea Road/Falmead Road	Braddock	PM PDD: Hojatzadeh, Max PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS: Jensen, Chris	\$150,000 \$0		06/05		02/06	09/09	NA	NA	NA	08/10	08/10	08/10	07/07	09/10	<input type="checkbox"/>
		<b>Project Description</b> Extend sidewalk, drop inlet, drainage improvements, and install a crosswalk at Guinea Road and Falmead Road.	<b>Monthly Remarks</b> Construction substantially completed 9/27/10. Addressing punch list items. VDOT permit was released on 1/20/11.														
<b>Fund 304</b> <b>064258</b> <b>00000</b> Colts Neck Road Trail/Sidewalk	Hunter Mill Mason	PM PDD: Hojatzadeh, Max PM LAD: Zore, Tasneem PM CMDE: Gharavi, Mo PM CMDS:	\$366,000 \$0		07/05		03/06	12/10	06/06	NA	09/06	05/11	05/11	05/11	03/11	08/11	<input type="checkbox"/>
		<b>Project Description</b> Construct trail/sidewalk on Colts Neck Road/South Lakes Drive to Hunter Wood Shopping Center (west side).	<b>Monthly Remarks</b> Final design is complete. Preliminary construction package is submit to CMD on 1/5/11. Construction package is under review by CMD and FCDOT. Utility relocation design is in progress.														
<b>Fund 304</b> <b>064271</b> <b>00000</b> Annandale Rd/Kerns Rd	Mason	PM PDD: Khorashadi, Broo PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$225,000 \$150,000	05/09	10/09		04/08	04/11	04/10		08/10	06/11	07/11	08/11	12/10	01/12	<input type="checkbox"/>
		<b>Project Description</b> Intersection improvements including left turn lane.	<b>Monthly Remarks</b> Pre-final design and revised design waivers are being submitted to VDOT for review. Design waivers resubmitted based on 25 MPH advisory speed limit. VDOT Preliminary Engineering is considering this project for funding by Hot Lanes. Revised sketches submitted to VDOT for review prior submitted design exception for site distance.														



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)			Approved Completion											
Project Name																	
Sub Project Name																	
<b>Fund 304</b>	Mount Vernon	PM PDD: Roberson, Jean PM LAD: PM CMDE: McCorkle, Lisa PM CMDS: McEntire, Vickie	\$350,000 \$0	NA	12/07	10/08	02/11	NA	NA	NA	03/11	04/11	05/11	07/09	11/11	<input type="checkbox"/>	
<b>064273</b> <b>00000</b>	Silverbrook Rd/Hooes Rd Intersection Imp.			<b>Project Description</b> Intersection improvement to configure turn lanes at Silverbrook Road and Hooes Road intersection.		<b>Monthly Remarks</b> Signal design submitted on 1/7/11 for final VDOT approval. Preliminary construction package submitted 2/1/11. VDOT permit received 2/18/11.											
<b>Fund 304</b>	Providence	PM PDD: Ayers, Robert PM LAD: Finnell, Richard PM CMDE: PM CMDS: Housley, Gregg	\$250,000 \$0	NA	03/08	08/08		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	
<b>064274</b> <b>00000</b>	Route 29 Walkway			<b>Project Description</b> Provide 10' wide asphalt trail on south side of Route 29 between Shreve Road and Fairview Park Drive.		<b>Monthly Remarks</b> VDOT's HOT Lane project at this location is under construction and is in conflict with project's current design. This project on hold pending scope revision.										10/08	
<b>Fund 304</b>	Sully Hunter Mill	PM PDD: El Kaissi, Moham PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS: Jensen, Chris	\$1,000,000 \$0	NA	09/07	04/08	02/10	11/08		NA	04/09	05/10	06/10	07/10	03/11	04/11	<input type="checkbox"/>
<b>064276</b> <b>00000</b>	West Ox Rd/Fairfax County Parkway			<b>Project Description</b> Extend right turn lane on southbound Fairfax County Parkway. Add dual left turn-lanes on northbound Fairfax County Parkway.		<b>Monthly Remarks</b> Construction is 90% complete. Signal package approved by VDOT 12/22/10. VHB will provide revised signal timing charts with the month of March.											
<b>Fund 304</b>	Hunter Mill	PM PDD: Salahuddin, Khali PM LAD: Preston, Clinton PM CMDE: Minnix, W. Todd PM CMDS: Strecker, Mathias	\$1,160,000 \$0	NA	09/05	10/07	08/09	10/07		NA	12/08	11/09	12/09	01/10	12/08	03/11	<input type="checkbox"/>
<b>064288</b> <b>00000</b>	Fairfax County Parkway/Sunrise Valley Drive  Fairfax County Parkway/Sunrise Valley Drive			<b>Project Description</b> Addition of dual left-turn lane on northbound Fairfax County Parkway.		<b>Monthly Remarks</b> Construction substantially completed on 3/4/11. Signal bridge was erected 11/6/10.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b>  <b>064290</b> <b>00000</b> Reston Transit Center Trail  Reston Transit Center Trail	Dranesville	PM PDD: El Kaissi, Moham PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$150,000 \$0		11/10	04/11	04/11		TBD	TBD	TBD	05/11	05/11	05/11	09/11	09/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			180 LF of 8' asphalt walkway, updates to existing curb cut ramps, and addition of bike racks and lockers at the Reston Transit Center.		Final design is in progress. One plat is being requested for BOS property.												
<b>Fund 304</b>  <b>4YP012</b> <b>00000</b> South Kings Highway/Harrison Lane	Lee	PM PDD: Salahuddin, Khali PM LAD: Barnes, Dianne PM CMDE: Minnix, W. Todd PM CMDS: Harper, Greg	\$3,000,000 \$0	03/06	08/06	03/07	11/08	03/07	07/07	09/08	04/09	05/09	06/09	06/10	08/10		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Addition of left-turn lane from South Kings Highway to Harrison Lane.		<b>Project is part of the Four-Year Transportation Program.</b> Construction was substantially complete on 8/20/10. VDOT permit was released on 3/9/11.												
<b>Fund 304</b>  <b>4YP020</b> <b>00000</b> Hunter Mill Road Walkway	Providence	PM PDD: El Kaissi, Moham PM LAD: Kresge, Carol PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$840,000 \$0		01/06	09/06	06/08	05/06		NA	03/08	10/08	11/08	12/08	08/08	08/09	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Walkway along Hunter Mill Road from Chain Bridge Road to Corbalis Park for a total distance of approximately 1900 LF.		<b>Project is part of the Four-Year Transportation Program.</b> Construction substantially complete 8/17/09. Final re-inspection has been requested. Awaiting permit release. Per VDOT request, traffic signal easement is needed before permit will be released. Land acquisition is negotiating with property owner for land rights. Agreement is under review by VDOT regarding traffic signal easement.												
<b>Fund 304</b>  <b>4YP201</b> <b>PB003</b> Pedestrian Improvements - Bond Funded  Lewinsville Rd Median	Dranesville	PM PDD: Marsh, Dennis PM LAD: Finnell, Richard PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$700,000 \$0		10/08	12/09	02/12	04/11	05/11	12/11	03/12	04/12	05/12	09/12	09/12		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Installation of a pedestrian safety median on Lewinsville Rd at Spring Hill Elementary School. Project is approx. 975 LF.		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Pre-final design is in progress. Signal design is in progress. Additional utility designation required.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 304</b>	Dranesville	PM PDD: Marsh, Dennis PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: McEntire, Vickie	\$480,000 \$0	NA	09/08	10/09	05/11	12/09	TBD	04/11	07/11	07/11	07/11	03/11	11/11	<input type="checkbox"/>
<b>4YP201 PB004</b>																
Pedestrian Improvements - Bond Funded																
Spring Hill Rd - Old Dominion to Pettit Ct																
		<b>Project Description</b>														
		Pedestrian improvements along east side of Spring Hill Rd from Old Dominion Dr to Pettit Ct. Project is approx. 1,550 LF.														
		<b>Monthly Remarks</b>														
		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. 6 of 9 easements acquired. Working on alternative design options per supervisors request.														
<b>Fund 304</b>	Dranesville	PM PDD: Marsh, Dennis PM LAD: Barnes, Dianne PM CMDE: McCorkle, Lisa PM CMDS: Strecker, Mathias	\$50,000 \$0	NA	12/08	02/10	05/11	12/09	NA	05/11	07/11	07/11	07/11	11/10	11/11	<input type="checkbox"/>
<b>4YP201 PB005</b>																
Pedestrian Improvements - Bond Funded																
Turner Ave Walkway - Williamsburg Pond to Haycock																
		<b>Project Description</b>														
		Pedestrian improvements along east side of Turner Ave from Williamsburg Pond Ct to Haycock Rd. Project is approx. 200 LF.														
		<b>Monthly Remarks</b>														
		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. 0 of 4 easements have been acquired. Coordinating with HOA on handrail concerns.														
<b>Fund 304</b>	Dranesville	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$150,000 \$0	NA	12/08	03/10	11/10	10/09	NA	10/10	03/11	03/11	03/11	02/11	05/11	<input type="checkbox"/>
<b>4YP201 PB008</b>																
Pedestrian Improvements - Bond Funded																
Westmoreland St Walkway - Temple to Chesterbrook																
		<b>Project Description</b>														
		Walkway on west side Westmoreland St from Temple Rodef Shalom to Chesterbrook Presbyterian Church. Project is approx. 550 LF.														
		<b>Monthly Remarks</b>														
		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction package sent to CMD 2/3/11.														
<b>Fund 304</b>	Hunter Mill	PM PDD: Conley, Tim PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$1,000,000 \$0	02/09	06/10	03/10	08/11	06/11	TBD	02/12	04/12	05/12	06/12	09/11	12/12	<input type="checkbox"/>
<b>4YP201 PB009</b>																
Pedestrian Improvements - Bond Funded																
Beulah Rd Walkway - Abbotsford to Clarks Crossing																
		<b>Project Description</b>														
		Pedestrian improvements along Beulah Rd from Abbotsford Dr to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,700 LF.														
		<b>Monthly Remarks</b>														
		Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Pre-final design is in progress. Addressing design concerns with individual property owners.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 304</b> <b>4YP201</b> <b>PB011</b> Pedestrian Improvements - Bond Funded  Fox Mill Rd Walkway - Pkwy to Mill Heights	Hunter Mill	PM PDD: Conley, Tim PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$100,000 \$0	NA	08/08	02/10	11/10	06/09	NA	03/10	03/11	03/11	03/11	08/10	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Preliminary construction package sent to CMD for review 2/16/11.												
<b>Fund 304</b> <b>4YP201</b> <b>PB012</b> Pedestrian Improvements - Bond Funded  Glade Dr Walkway - Colts Neck to Shire Ct	Hunter Mill	PM PDD: Conley, Tim PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS:	\$110,000 \$0	NA	08/08	07/09	04/11	10/09	NA	04/11	05/11	05/11	05/11	08/10	09/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design approved by VDOT on 8/4/10. 3 of 4 easements have been acquired.												
<b>Fund 304</b> <b>4YP201</b> <b>PB015</b> Pedestrian Improvements - Bond Funded  Reston Ave Walkway - Southington to Shaker Dr	Hunter Mill	PM PDD: Conley, Tim PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$110,000 \$0	NA	09/08	06/09	10/13	06/09	NA	10/13	11/13	12/13	01/14	04/14	04/14	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design complete. 0 of 2 easements have been acquired. Property owner unwilling to settle for land rights. Pursuing slow take land rights per direction of Supervisor's office. Land acquisition public hearing is scheduled for 3/29/11.												
<b>Fund 304</b> <b>4YP201</b> <b>PB017</b> Pedestrian Improvements - Bond Funded  Sunset Hills Rd Walkway - W&OD to Michael Faraday	Hunter Mill	PM PDD: Conley, Tim PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$240,000 \$0	NA	02/09	10/09	06/11	11/10	11/10	06/11	08/11	09/11	10/11	12/10	01/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Revised final design is in progress. Land acquisition is in progress. 0 of 9 easements have been acquired. Utility coordination is in progress.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 304</b>	Mount Vernon	PM PDD: Conley, Tim PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$60,000 \$0	NA	09/08	10/09	06/11	05/10	NA	06/11	08/11	08/11	08/11	04/10	11/11	<input type="checkbox"/>
<b>4YP201 PB018</b>																
Pedestrian Improvements - Bond Funded																
Silverbrook Rd Walkway - Southrun to Monacan																
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along north side of Silverbrook Rd from Southrun Rd to Monacan Rd. Project is approx. 820 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. Pursuing public access easement at Silverbrook UMC. 0 of 8 easements acquired.											
<b>Fund 304</b>	Springfield	PM PDD: Conley, Tim PM LAD: Preston, Clinton PM CMDE: Gharavi, Mo PM CMDS:	\$220,000 \$0	NA	09/08	10/09	03/11	02/09	NA	02/11	04/11	04/11	04/11	04/10	07/11	<input type="checkbox"/>
<b>4YP201 PB020</b>																
Pedestrian Improvements - Bond Funded																
Silverbrook Rd Walkway - Silverthorn to Bayberry Ridge																
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along north side of Silverbrook Rd from Silverthorn Rd to Bayberry Ridge Rd. Project is approx. 650 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Property owner's attorney approved by DPZ and DOT on 11/12/10. Land acquisition completed on 2/16/11. Revising final design per agreements with property owners.											
<b>Fund 304</b>	Springfield	PM PDD: Conley, Tim PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS:	\$180,000 \$0	NA	05/09	02/10	05/11	05/10	NA	05/11	06/11	07/11	08/11	08/10	02/12	<input type="checkbox"/>
<b>4YP201 PB021</b>																
Pedestrian Improvements - Bond Funded																
Sydenstricker Rd Walkway - Briarcliff to Galgate																
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along north side of Sydenstricker Rd from Briarcliff Dr to Galgate Dr. Project is approx. 1,350 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Advance copy of final design received 2/23/11. 0 of 13 easements acquired.											
<b>Fund 304</b>	Sully	PM PDD: Conley, Tim PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS:	\$476,000 \$0	NA	01/09	01/10	04/11	04/10	NA	08/10	05/11	06/11	07/11	07/10	01/12	<input type="checkbox"/>
<b>4YP201 PB022</b>																
Pedestrian Improvements - Bond Funded																
Ashburton Ave Walkway - at Cedar Run																
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along west side of Ashburton Ave at Cedar Run. Project is approx. 250 LF.			Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Revised final design is in progress. Environmental permits approved on 12/3/10. Utility coordination is underway.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 304</b>	Lee	PM PDD: Marsh, Dennis PM LAD: Barnes, Dianne PM CMDE: Farsad, Nahid PM CMDS: McEntire, Vickie	\$800,000 \$0		04/09	05/10	08/11	04/10		06/11	10/11	11/11	12/11	10/11	01/13	<input type="checkbox"/>
<b>4YP201</b> <b>PB023</b>																
Pedestrian Improvements - Bond Funded																
Telegraph Rd Walkway - South Kings Hy to Lee District Park																
		<b>Project Description</b>														
		Pedestrian improvements along east side of Telegraph Rd. from South Kings Hy to Lee District Park. Project is approx. 3,500 LF.														
		<b>Monthly Remarks</b>														
		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Signal modification design is in progress. 0 of 13 easements have been acquired. Coordination with military facility is on-going. Scheduling a meeting with Supervisor to discuss the Military's objection to the project.														
<b>Fund 304</b>	Mason	PM PDD: Marsh, Dennis PM LAD: Kresge, Carol PM CMDE: PM CMDS: McEntire, Vickie	\$150,000 \$0		08/08	08/09	03/11	05/10		11/10	04/11	04/11	04/11	06/10	09/11	<input type="checkbox"/>
<b>4YP201</b> <b>PB024</b>																
Pedestrian Improvements - Bond Funded																
Backlick Rd Walkway - Wilburdale Comm to Braddock																
		<b>Project Description</b>														
		Pedestrian improvements along west side of Backlick Rd from Wilburdale community to Braddock Rd. Project is approx. 1,100 LF.														
		<b>Monthly Remarks</b>														
		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is complete. VDOT Permit package submitted 2/23/11.														
<b>Fund 304</b>	Mason	PM PDD: Marsh, Dennis PM LAD: Buckley, Beth PM CMDE: Minnix, W. Todd PM CMDS: McEntire, Vickie	\$150,000 \$0		08/08	08/09	09/10	07/09		TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>4YP201</b> <b>PB025</b>																10/10
Pedestrian Improvements - Bond Funded																
Backlick Rd Walkway - Opposite Wilburdale Comm																
		<b>Project Description</b>														
		Pedestrian improvements along east side of Backlick Rd opposite the Wilburdale community. Project is approx. 360 LF.														
		<b>Monthly Remarks</b>														
		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is complete. 2 of 4 easements have been acquired. One homeowner is unwilling to sign. On hold per Supervisor's request.														
<b>Fund 304</b>	Mason	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: TBD, To be Deter PM CMDS: Harper, Greg	\$430,000 \$0		12/08	03/11	04/11	08/10		04/11	05/11	06/11	07/11	12/10	11/11	<input type="checkbox"/>
<b>4YP201</b> <b>PB026</b>																
Pedestrian Improvements - Bond Funded																
Columbia Pike Walkway - Downing St to Lincolnia																
		<b>Project Description</b>														
		Pedestrian improvements along south side of Columbia Pk from Downing St to Lincolnia Rd. Project is approx. 900 LF.														
		<b>Monthly Remarks</b>														
		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design in progress. Design waiver submitted 3/3/11. 0 of 10 easements have been acquired.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments		TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
					Project Managers	FUT (\$)	Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open		Construction Award
<b>Fund 304</b> <b>4YP201</b> <b>PB027</b> Pedestrian Improvements - Bond Funded  Columbia Pike Walkway - Maple Ct to Blair	Mason	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: TBD, To be Deter PM CMDS: McEntire, Vickie		\$200,000 \$0			NA	05/09	06/09	06/11	04/10	TBD	06/11	08/11	08/11	08/11	09/10
		<b>Project Description</b> Pedestrian improvements along north side of Columbia Pk from Maple Ct to Blair Rd. Project is approx. 1,000 LF.			<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is in progress. VDOT will be doing signal work at Blair Road. 25 of 40 easements acquired.												
<b>Fund 304</b> <b>4YP201</b> <b>PB028</b> Pedestrian Improvements - Bond Funded  Columbia Pike Walkway - Gallows to Annandale Church	Mason	PM PDD: Marsh, Dennis PM LAD: Barnes, Dianne PM CMDE: McCorkle, Lisa PM CMDS: McEntire, Vickie		\$190,000 \$0	NA	03/10	04/11	10/11	03/11	NA	10/11	11/11	12/11	01/12	06/12	07/12	<input type="checkbox"/>
		<b>Project Description</b> Pedestrian improvements along south side of Columbia Pk from Gallows Rd at the Annandale Methodist Church. Project is approx. 450 LF.			<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Pre-final design was distributed for review on 12/14/10. Parial VDOT comments have been received. Plats are being prepared.												
<b>Fund 304</b> <b>4YP201</b> <b>PB030</b> Pedestrian Improvements - Bond Funded  Lincolnia Rd Walkway - Deming Ave to N Chambliss	Mason	PM PDD: Marsh, Dennis PM LAD: Kresge, Carol PM CMDE: McCorkle, Lisa PM CMDS: McEntire, Vickie		\$50,000 \$0	NA	10/08	09/09	11/10	02/10	NA	09/10	03/11	03/11	03/11	06/10	06/11	<input type="checkbox"/>
		<b>Project Description</b> Pedestrian improvements along north side of Lincolnia Rd from Deming Ave to North Chambliss St. Project is approx. 240 LF.			<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is complete. Final construction package is being prepared.												
<b>Fund 304</b> <b>4YP201</b> <b>PB031</b> Pedestrian Improvements - Bond Funded  Montrose St Walkway - Braddock to Grafton	Mason	PM PDD: Marsh, Dennis PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: Strecker, Mathias		\$90,000 \$0	NA	10/08	09/09	11/10	03/10	NA	09/10	03/11	03/11	03/11	07/10	07/11	<input type="checkbox"/>
		<b>Project Description</b> Pedestrian improvements along west side of Montrose St from Braddock Rd to Grafton St. Project is approx. 520 LF.			<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Revised plans sent to CMD for comment 1/5/11. Additional CMD comments received 2/7/11 and are being addressed.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 304</b> <b>4YP201</b> <b>PB032</b> Pedestrian Improvements - Bond Funded  Tyler St Walkway - Columbia Pike to Lake St	Mason	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS: Perry, Michael	\$140,000 \$0	NA	02/09	02/10	10/10	12/09	NA	09/10	02/11	02/11	02/11	12/10	05/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> VDOT permit revision received 2/16/11. Construction NTP issued 2/24/11.												
<b>Fund 304</b> <b>4YP201</b> <b>PB033</b> Pedestrian Improvements - Bond Funded  Annandale Rd Walkway - Brice to Falls Church City Line	Providence	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS: Jensen, Chris	\$80,000 \$0	NA	02/09	02/10	05/11	01/10	02/10	04/11	06/11	06/11	06/11	11/10	09/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is in progress. 7 of 9 easements acquired. Remaining easements are part of an ongoing rezoning case.												
<b>Fund 304</b> <b>4YP201</b> <b>PB034</b> Pedestrian Improvements - Bond Funded  Courthouse Rd Walkway - Chain Br to Plantation Ln	Providence	PM PDD: Marsh, Dennis PM LAD: Buckley, Beth PM CMDE: Gharavi, Mo PM CMDS: McEntire, Vickie	\$140,000 \$0	NA	07/08	04/09	05/11	02/09	02/10	04/11	06/11	06/11	06/11	09/11	09/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design progress. 0 of 3 easements have been acquired. Working with Property owner on solution to acquire land rights.												
<b>Fund 304</b> <b>4YP201</b> <b>PB035</b> Pedestrian Improvements - Bond Funded  Edgelea Rd Walkway - Oleander to Courthouse	Providence	PM PDD: Marsh, Dennis PM LAD: Buckley, Beth PM CMDE: Gharavi, Mo PM CMDS: McEntire, Vickie	\$120,000 \$0	NA	06/08	04/09	07/10	01/09	NA	01/10	08/10	08/10	08/10	03/10	10/10	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction substantially completed 10/15/10. Awaiting permit release.												



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 304</b>	Lee	PM PDD: Marsh, Dennis PM LAD: Barnes, Dianne PM CMDE: Gharavi, Mo PM CMDS: Jensen, Chris	\$100,000 \$0		02/09	02/10	04/11	07/10		03/11	05/11	05/11	05/11	11/10	07/11	<input type="checkbox"/>
<b>4YP201 PB041</b>																
Pedestrian Improvements - Bond Funded				<b>Project Description</b>					<b>Monthly Remarks</b>							
Franconia Rd Walkway - N side Governor's Hill Dr to Telegraph				Pedestrian improvements along north side of Franconia Rd from Governor's Hill Dr to Telegraph Rd. Project is approx. 350 LF.				Project is part of the Second Four-Year Transportation Plan endorsed by the Board on 10/15/07. Final design is in progress. 3 of 4 easements acquired.								
<b>Fund 304</b>	Lee	PM PDD: Royse, Andy PM LAD: Barnes, Dianne PM CMDE: McCorkle, Lisa PM CMDS: Housley, Gregg	\$240,000 \$380,000			06/07	08/07	08/08		01/09	02/11	03/11	03/11	08/11	08/11	<input type="checkbox"/>
<b>4YP201 PB044</b>																
Pedestrian Improvements - Bond Funded				<b>Project Description</b>					<b>Monthly Remarks</b>							
Franconia Rd Wkwy-S/S Governor's Hill - Telegraph				800 LF of 5' wide sidewalk & associated improvements along Franconia Road between Governor's Hill Road & Telegraph Road				Fairfax Water authorized 12/10/10 to proceed with waterline relocation in February 2011 ahead of site improvements in April 2011 (after winter shutdown). Fairfax Water and Fairfax County have applied for VDOT Land Use permits. Draft construction package sent to CMD 2/8/11 to begin discussions with annual contractor.								
<b>Fund 304</b>	Mason	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: Lim, Vannak PM CMDS:	\$225,000 \$0		12/10	01/12	01/12	05/11		11/11	02/12	03/12	04/12	08/12	08/12	<input type="checkbox"/>
<b>4YP201 PB047</b>																
Pedestrian Improvements - Bond Funded				<b>Project Description</b>					<b>Monthly Remarks</b>							
Rt. 7 Walkway - Row Street				Pedestrian improvements on the east side of Route 7 from Row St. to approx. 400' north of Row St. Project includes 5' concrete sidewalk and curb and gutter.				This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway Project. Intermediate design was distributed for review 12/3/10. VDOT comments were received on 2/4/11.								
<b>Fund 304</b>	Mason	PM PDD: Marsh, Dennis PM LAD: PM CMDE: PM CMDS:	\$750,000 \$0		03/11	01/12	01/12	05/11		11/11	02/12	03/12	04/12	10/12	10/12	<input type="checkbox"/>
<b>4YP201 PB048</b>																
Pedestrian Improvements - Bond Funded				<b>Project Description</b>					<b>Monthly Remarks</b>							
Rt. 7 Walkway - Rio Drive to Glenmore Drive				Pedestrian improvements on east side of Route 7 from Rio Dr to Waters Edge Condominiums and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.				This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway Project. Intermediate design is in progress. Signal modifications being coordinated with VDOT.								

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 304</b> <b>4YP201</b> <b>PB049</b> Pedestrian Improvements - Bond Funded  Rt. 7 Walkway - Entrance Culmore Shopping Center to Church St.	Mason	PM PDD: Marsh, Dennis PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$750,000 \$0	NA	11/10	03/12	03/12	05/11	06/11	01/12	04/12	05/12	06/12	02/13	02/13	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along both sides of Route 7 at the entrance of Culmore Shopping Center to Payne St. Project is approx. 1600 LF.		This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway Project. Pre-final design is in progress. Intermediate design comments were returned to consultant 2/10/11. Per VDOT comments the signal at Church Street removed from project scope.												
<b>Fund 304</b> <b>4YP201</b> <b>PB050</b> Pedestrian Improvements - Bond Funded  Rt. 7 Walkway - Columbia Pike Interchange	Mason	PM PDD: Marsh, Dennis PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$800,000 \$0	NA	03/11	02/12	03/12	05/11	06/11	01/12	05/12	06/12	07/12	02/13	03/13	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along ramps from Columbia Pike to Route 7. Curb and gutter to be installed along service drive. Project is approx 200 LF.		This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway Project. Intermediate design submitted for review 3/7/11. Signal modifications required.												
<b>Fund 304</b> <b>4YP201</b> <b>PB051</b> Pedestrian Improvements - Bond Funded  Gorham Street to S. 14th Street	Mason	PM PDD: Marsh, Dennis PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$250,000 \$0	NA	10/10	11/11	12/11	04/11	NA	11/11	12/11	01/12	02/12	07/12	08/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements along Route 7 at Gorham St. and from South George Mason Dr. to South Fourteenth St. Project is approx. 500 LF		This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway Project. Pre-final design is in progress.												
<b>Fund 304</b> <b>4YP201</b> <b>PB052</b> Pedestrian Improvements - Bond Funded  Rt. 7 Ped. Imp. - Seven Corners to Juniper Lane	Mason	PM PDD: Marsh, Dennis PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$800,000 \$0	NA	10/10	04/12	04/12	07/11	08/11	03/12	07/12	08/12	09/12	03/13	04/13	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.		This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway Project. Intermediate design was distributed on 10/4/10. VDOT comments were received on 2/4/11.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 304</b> <b>4YP201</b> <b>PB053</b> Pedestrian Improvements - Bond Funded  Rt. 7 Walkway - First Christian Church of Falls Church	Mason	PM PDD: Marsh, Dennis PM LAD: Barnes, Dianne PM CMDE: Lim, Vannak PM CMDS:	\$230,000 \$0	NA	07/10	08/11	08/11	12/10	NA	07/11	10/11	11/11	12/11	06/12	06/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian improvement on the west side of Leesburg Pike in front of the First Christian Church of Falls Church. Project is approx. 700 LF			This project has been segmented from project 4YP201-PB029 Leesburg Pike Walkway project. Pre-final design distributed on 1/24/11. LAD NTP issued 12/14/10. 0 of 4 easements acquired.											
<b>Fund 304</b> <b>4YP201</b> <b>PB054</b> Pedestrian Improvements - Bond Funded  RT. 7 Walkway - Seminary Ramp Streetscape Phase II	Mason	PM PDD: Marsh, Dennis PM LAD: Buckley, Beth PM CMDE: PM CMDS: McCorkle, Lisa	\$250,000 \$0		03/11	12/12	11/12	03/12	NA	10/12	02/13	03/13	04/13	07/13	07/13	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050.			Intermediate design submitted for review 3/3/11.											
<b>Fund 304</b> <b>4YP202</b> <b>01032</b> Bus Stop Inventory, Safety & Access Improvements  RICHMOND HWY NB SB BUS STOPS LUKENS LN	Mount Vernon	PM PDD: Salahuddin, Khali PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$102,000 \$0	NA	NA	07/10	11/10	07/10	NA	11/10	11/10	11/10	11/10	12/10	03/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Install REX Bus shelters on NB and SB Route 1 (richmond Hwy) at Lukens Lane			Construction package submitted to CMD on 8/10/10. VDOT Countywide permit submitted 11/10/10. Construction is 50% complete. Bus pads complete. Southbound shelter has been installed. Northbound shelter has been ordered and is expected to be delivered in March.											
<b>Fund 304</b> <b>4YP202</b> <b>01044</b> Bus Stop Inventory, Safety & Access Improvements  Richmond Highway SB @ Cherwek Drive WB	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$50,000 \$0	NA	03/11	07/11	07/11	TBD	TBD	TBD	11/11	11/11	11/11	02/12	02/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad and walkway			Group 15: Intermediate design is in progress.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Soon, Alan PM CMDE: Farsad, Nahid PM CMDS:	\$50,000 \$0	NA	03/11	07/11	07/11	TBD	TBD	TBD	11/11	11/11	11/11	02/12	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>01050</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
			Loading pad and walkway		Group 15: Intermediate design is in progress.											
Richmond Highway NB @ Cherwek Drive EB																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$24,000 \$0	NA	01/09	11/09	07/11	01/11	NA	06/11	08/11	08/11	08/11	02/10	10/11	<input type="checkbox"/>
<b>4YP202</b> <b>01063</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
			Loading pad and 130 LF of sidewalk.		Group 5: Final design is in progress. LAD NTP issued 1/31/11.											
WB Little River Tpk & Pinecrest Vista Dr																
<b>Fund 304</b>	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$22,000 \$0	NA	01/09	08/09	01/11	05/10	NA	10/10	03/11	03/11	03/11	11/09	05/11	<input type="checkbox"/>
<b>4YP202</b> <b>01128</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
			Concrete loading pad, sidewalk connection, and ditch regrading		Group 6: Construction package is being prepared.											
SB Fort Hunt Rd & Wellington Rd																
<b>Fund 304</b>	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$20,000 \$0	NA	03/09	08/09	05/11	07/10	NA	04/11	06/11	06/11	06/11	11/10	08/11	<input type="checkbox"/>
<b>4YP202</b> <b>01182</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
			Concrete loading pad, concrete sidewalk, and re-install shelter		Group 6: Final design is in progress. LAD NTP issued 7/27/10.											
NB Fort Hunt Rd & Wellington Rd																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates			On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award		Approved Completion	Estimated Completion
<b>Fund 304</b> <b>4YP202</b> <b>01300</b> Bus Stop Inventory, Safety & Access Improvements  Rolling Rd NB @ Braddock Rd EB	Braddock	PM PDD: Lauretti, Francesc PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$16,600 \$0	NA	04/10	03/11	02/11	09/10	NA	01/11	03/11	03/11	03/11	06/11	05/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad		Group 14: Final design is in progress. Construction package authorized 2/4/11. Construction NTP issued 2/28/11.												
<b>Fund 304</b> <b>4YP202</b> <b>01376</b> Bus Stop Inventory, Safety & Access Improvements  Burke Rd WB @ Old Burke Lake RD NB	Springfield	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$20,400 \$0	NA	04/10	03/10	03/11	NA	NA	NA	04/11	04/11	04/11	06/10	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad, Sidewalk and culvert.		Group 11: Pre-final design is in progress.												
<b>Fund 304</b> <b>4YP202</b> <b>01383</b> Bus Stop Inventory, Safety & Access Improvements  Burke Rd EB @ Burke Lake Rd NB	Springfield	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$17,300 \$0	NA	12/09	12/10	04/11	03/10	NA	03/11	05/11	05/11	05/11	03/11	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad and sidewalk.		Group 11: Final design is in progress. LAD NTP issued 3/26/10. Issues with the cost of easements on Post office property be reviewed.												
<b>Fund 304</b> <b>4YP202</b> <b>01388</b> Bus Stop Inventory, Safety & Access Improvements  Burke Rd EB @ Ridge Ford Dr NB	Springfield	PM PDD: Lauretti, Francesc PM LAD: Lowe, Felicia PM CMDE: PM CMDS:	\$23,100 \$0	NA	08/10	03/10	05/11	10/10	NA	04/11	06/11	06/11	06/11	06/10	08/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad, retaining wall, sidewalk and pedestrian ramp.		Group 11: Final design is in progress. Land acquisition NTP issued 10/20/10.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Springfield	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$18,000 \$0	NA	06/10	03/10	03/11	NA	NA	NA	04/11	04/11	04/11	06/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>01468</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>				<b>Monthly Remarks</b>									
Field Master Dr SB @ Park Forest Dr EB			Loading pad, update walkway and sidewalk.				Group 11: Final design is in progress.									
<b>Fund 304</b>	Springfield	PM PDD: Lauretti, Francesc PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$15,500 \$0	NA	10/09	10/10	03/11	06/10	NA	01/11	04/11	04/11	04/11	01/11	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>01498</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>				<b>Monthly Remarks</b>									
Field Master Dr NB @ Blarney Stone Dr EB			Loading pad				Group 11: Final design is in progress. Land acquisition completed on 1/25/11. Construction package is being prepared.									
<b>Fund 304</b>	Braddock	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	02/11	04/11	05/11	TBD	TBD	TBD	06/11	06/11	06/11	07/11	08/11	<input type="checkbox"/>
<b>4YP202</b> <b>01613</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>				<b>Monthly Remarks</b>									
Burke Center Parkway EB @ Ox Road NB			Loading pad and walkway				Group 15: Intermediate design is in progress.									
<b>Fund 304</b>	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS:	\$18,300 \$0	NA	09/09	02/10	12/10	04/10	NA	11/10	01/11	01/11	01/11	12/10	02/11	<input type="checkbox"/>
<b>4YP202</b> <b>01754</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>				<b>Monthly Remarks</b>									
Alban Rd WB @ Entrance to Alban Business Center NB			Loading pad, sidewalk and pedestrian ramp				Group 9: Construction substantially completed 2/16/11.									

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	11/10	02/11	04/11	NA	NA	NA	05/11	05/11	05/11	05/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>01861</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad					<b>Monthly Remarks</b> Group 15: Pre-final design is in progress.								
Glade Drive NB @ Green Range Drive WB																
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	11/10	09/11	08/11	04/11	NA	07/11	09/11	09/11	09/11	12/11	11/11	<input type="checkbox"/>
<b>4YP202</b> <b>01862</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad					<b>Monthly Remarks</b> Group 15: Pre-final design in progress.								
Glade Drive NB @ Millreace Lane WB																
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS: McEntire, Vickie	\$29,000 \$0	NA	07/08	03/09	04/11	01/09	NA	05/09	05/11	05/11	05/11	06/09	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>01904</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad, sidewalk, and pedestrian ramp					<b>Monthly Remarks</b> Group 3: Final design is in progress. Coordination with Reston DRB is ongoing.								
SB Colts Neck Road & Hunter Square Court																
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$19,900 \$0	NA	07/08	06/09	04/11	06/09	NA	02/10	05/11	05/11	05/11	09/09	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>01906</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad and curb and gutter extension					<b>Monthly Remarks</b> Group 4: Final design is in progress. 1 of 1 easement has been acquired. Coordination with Reston DRB is ongoing.								
NB Reston Parkway & S Lakes Dr																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$20,600 \$0	NA	04/11	07/09	09/11	NA	NA	NA	10/11	10/11	10/11	10/09	12/11	<input type="checkbox"/>
<b>4YP202 01907</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>				<b>Monthly Remarks</b>								
Reston Pkwy NB @ Sunrise Valley Dr WB				Loading pad and 5' sidewalk connection				Group 8: Intermediate design was submitted for review 2/15/11. VDOT traffic signal approval needed.								
<b>Fund 304</b>	Lee	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$29,200 \$0	NA	11/07	01/09	09/10	01/09	NA	04/09	10/10	10/10	12/10	10/09	02/11	<input type="checkbox"/>
<b>4YP202 02022</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>				<b>Monthly Remarks</b>								
SB Telegraph Road and Highland Meadows Ct				Loading pad, 100' curb and gutter, concrete sidewalk, curb inlet and storm sewer				Group 1: Construction substantially complete 2/16/11.								
<b>Fund 304</b>	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	12/10	06/11	08/11	04/11	NA	07/11	09/11	09/11	09/11	11/11	11/11	<input type="checkbox"/>
<b>4YP202 02153</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>				<b>Monthly Remarks</b>								
Sacramento Dr SB @ Richmond Hy WB				Loading pad				Group 15: Pre-final design is in progress.								
<b>Fund 304</b>	Mount Vernon	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	12/10	06/11	06/11	NA	NA	NA	09/11	09/11	09/11	11/11	11/11	<input type="checkbox"/>
<b>4YP202 02154</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>				<b>Monthly Remarks</b>								
Sacramento Dr NB @ Richmond Hy WB				Loading pad				Group 15: Pre-final design is in progress.								



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b> <b>4YP202</b> <b>02227</b> Bus Stop Inventory, Safety & Access Improvements  Columbia Pike WB @ Lincoln Rd NB	Mason	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0		01/10	06/10	05/11	NA	NA	NA	06/11	06/11	06/11	09/10	08/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad			Group 12: Final design is in progress. Resolving guardrail issues.												
<b>Fund 304</b> <b>4YP202</b> <b>02229</b> Bus Stop Inventory, Safety & Access Improvements  Columbia Pike WB @ Downing St SB	Mason	PM PDD: Schmidt, Natasha PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$14,600 \$0			08/09	03/10	04/10		NA	10/10	03/11	03/11	04/11	12/09	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad & Crosswalk			Group 10A: VDOT permit application submitted 1/10/11. Provided maintenance responsibility map to VDOT 2/3/11. Awaiting VDOT authorization. Preparing construction authorization for CMD.												
<b>Fund 304</b> <b>4YP202</b> <b>02230</b> Bus Stop Inventory, Safety & Access Improvements  Columbia Pike WB @ Maplewood Drive SB	Mason	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0		11/10	02/11	05/11		NA	NA	NA	06/11	06/11	06/11	05/11	08/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad			Group 15: Pre-final design is in progress.												
<b>Fund 304</b> <b>4YP202</b> <b>02292</b> Bus Stop Inventory, Safety & Access Improvements  Annandale Rd EB at Hockett St SB	Mason	PM PDD: Lauretti, Francesc PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$18,500 \$0		03/09	09/10	03/11	03/10		NA	07/10	04/11	04/11	04/11	01/10	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Concrete loading pad, curb cut ramp, and sidewalk connection			Group 7: Preparing construction package. VDOT maintenance required. Site being combined with 4YP202 - 02329.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)			Approved Completion											
Project Name																	
Sub Project Name																	
<b>Fund 304</b>	Providence	PM PDD: Lauretti, Francesc PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$18,700 \$0	NA	03/09	09/10	03/11	03/10	NA	07/10	04/11	04/11	04/11	01/10	07/11	<input type="checkbox"/>	
<b>4YP202</b> <b>02329</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>		Concrete loading pad, curb cut ramp, and painted crosswalk								Group 7: Preparing construction package. VDOT maintenance required. Site being combined with 4YP202 - 02292.	
Annadale Rd WB at Hockett St SB																	
<b>Fund 304</b>	Providence	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$19,000 \$0	NA	04/09	09/09		TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>02330</b>																	08/10
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>		Concrete loading pad, curb cut ramp, and sidewalk connection								Group 7: On hold pending location of bus stop.	
Annadale Rd WB at Sheffield Ct SB																	
<b>Fund 304</b>	Providence	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$23,600 \$0	NA	TBD	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>4YP202</b> <b>02331</b>																	10/10
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>		Concrete loading pad and sidewalk connection								Group 7: On hold pending location of bus stop.	
Annadale Rd WB at Statecrest Dr SB																	
<b>Fund 304</b>	Providence	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	03/10	07/10	04/11	NA	NA	NA	05/11	05/11	05/11	10/10	07/11	<input type="checkbox"/>	
<b>4YP202</b> <b>02392</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>		Loading pad								Group 12: Pre- final design is in progress. Draft construction package being prepared.	
Arlington Blvd EB @ Chichester La SB																	

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Providence	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$28,700 \$0	NA	07/09	06/10	02/11	NA	NA	NA	03/11	03/11	03/11	10/10	05/11	<input type="checkbox"/>
<b>4YP202</b> <b>02420</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
WB Arlington Boulevard Near Graham Rd			Loading pad, bus shelter, 20 LF of sidewalk, and grate inlet	Group 1: State building permit received 2/11/11. Construction package is being prepared.												
<b>Fund 304</b>	Providence	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$28,700 \$0	NA	01/09	07/10	04/11	NA	NA	NA	05/11	05/11	05/11	10/10	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>02421</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
WB Arlington Blvd & Allen St			Loading pad, improved access, pedestrian ramp from frontage road, and drainage improvements	Group 4: Final design is in progress. Awaiting evaluation of pedestrian push button issue with VDOT.												
<b>Fund 304</b>	Mason	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	05/10	08/10	04/11	NA	NA	NA	05/11	05/11	05/11	11/10	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>03019</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
Leesburg Pike EB @ Rio Dr SB			Loading pad	Group 12: Final design is in progress. Draft construction package being prepared.												
<b>Fund 304</b>	Mason	PM PDD: Schmidt, Natasha PM LAD: Johnson, Vicki PM CMDE: Farsad, Nahid PM CMDS:	\$15,400 \$0		08/09	03/10	06/10		NA	10/10	01/11	01/11	02/11	12/09	04/11	<input type="checkbox"/>
<b>4YP202</b> <b>03066</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b>											
Patrick Henry Dr SB @ Brook Dr EB			Loading pad	Group 10A: Construction authorization package submitted to CMD on 1/19/11. Construction NTP issued 2/14/11.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 304</b> <b>4YP202</b> <b>03067</b> Bus Stop Inventory, Safety & Access Improvements  Commerce Drive NB @ Monticello Boulevard WB	Lee	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,000 \$0	NA	08/10	03/11	04/11	TBD	TBD	TBD	05/11	05/11	05/11	07/11	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
			Bus shelter and loading pad		Group 15: Pre-final design is in progress.											
<b>Fund 304</b> <b>4YP202</b> <b>03074</b> Bus Stop Inventory, Safety & Access Improvements  Old Keene Mill Rd WB @ Byron Ave SB	Lee	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$23,000 \$0	NA	01/10	02/10	03/11	05/10	NA	06/10	04/11	04/11	04/11	05/10	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
			Loading pad, curb & gutter, asphalt trail and pedestrian ramp		Group 9: Preparing construction package. VDOT maintenance is required.											
<b>Fund 304</b> <b>4YP202</b> <b>03077</b> Bus Stop Inventory, Safety & Access Improvements  Old Keene Mill Rd EB @ Westmore Dr SB	Lee	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$22,000 \$0	NA	09/09	02/10	03/11	NA	NA	NA	04/11	04/11	04/11	05/10	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
			Loading pad, curb & gutter, sidewalk and pedestrian ramp		Group 9: Preparing construction package. VDOT maintenance is required.											
<b>Fund 304</b> <b>4YP202</b> <b>03083</b> Bus Stop Inventory, Safety & Access Improvements  WB Old Keene Mill Rd and Carrleigh Pkwy	Springfield	PM PDD: Lauretti, Francesc PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$95,000 \$0	NA	06/08	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
			Loading pad, concrete sidewalk, curb & gutter extension, median cut, 2 pedestrian ramps, 2 crosswalks, and 4 pedestrian signals		Group 1 (design in conjunction with Stop No. 03128): Traffic signal design is in progress. Investigating adding shelter to scope. Project plats are in progress. Additional survey in progress. Scope expanded to include a shelter and additional sidewalk. Schedule to be determined once design proposal has been authorized.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)														
Project Name																	
Sub Project Name																	
<b>Fund 304</b>	Springfield	PM PDD: Lauretti, Francesc PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$20,400 \$0		06/10	03/10	09/11	03/11		NA	08/11	10/11	10/11	10/11	06/10	12/11	<input type="checkbox"/>
<b>4YP202</b> <b>03091</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>					<b>Monthly Remarks</b>									
Old Keene Mill Rd WB @ Keene Dr NB			loading pad, sidewalk and pedestrian ramp					Group 11: Final design is in progress.									
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,000 \$0		12/09	04/10	03/11		NA	NA	NA	04/11	04/11	04/11	07/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>03106</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>					<b>Monthly Remarks</b>									
Leesburg Pike WB @ Ravenwood Tower Apartments			Bus shelter with loading pad					Group 12: Construction package being prepared. VDOT maintenance required.									
<b>Fund 304</b>	Mason	PM PDD: Schmidt, Natasha PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS:	\$16,200 \$0			08/09	01/11	03/10		NA	12/10	01/11	01/11	02/11	12/09	04/11	<input type="checkbox"/>
<b>4YP202</b> <b>03115</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>					<b>Monthly Remarks</b>									
Leesburg Pike WB @ Rio Dr SB			Loading pad					Group 10A: Construction authorization package submitted to CMD on 1/19/11. Construction NTP issued 2/14/11.									
<b>Fund 304</b>	Springfield	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$20,700 \$0		04/10	03/10	03/11		NA	NA	NA	04/11	04/11	04/11	06/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>03120</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>					<b>Monthly Remarks</b>									
Old Keene Mill Rd EB @ Keene Dr NB			Loading pad, sidewalk and regrading ditch					Group 11: Pre-final design is in progress. Issue with alignment/drainage.									

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b> <b>4YP202</b> <b>03128</b> Bus Stop Inventory, Safety & Access Improvements  EB Old Keene Mill Rd and Carrleigh Pkwy	Springfield	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$85,000 \$0		06/08												<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Bus shelter, sidewalk, pedestrian signals, crosswalk, and median cut			Group 1 (design in conjunction with Stop No. 03083): Traffic signal design is in progress. Investigating adding shelter to scope. Project plats are in progress. Additional survey in progress. Scope expanded to include a shelter and additional sidewalk. Schedule to be determined once design proposal is authorized.												
<b>Fund 304</b> <b>4YP202</b> <b>03131</b> Bus Stop Inventory, Safety & Access Improvements  EB Old Keene Mill Road and Jansen Drive	Springfield	PM PDD: Lauretti, Francesc PM LAD: Johnson, Vicki PM CMDE: PM CMDS: McEntire, Vickie	\$33,000 \$0		07/08	07/09	06/11	12/10		05/11	07/11	07/11	07/11	10/09	09/11		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad, sidewalk, curb and gutter, and 2 pedestrian ramps.			Group 3: Final design is in progress. Land acquisition NTP issued 12/9/10.												
<b>Fund 304</b> <b>4YP202</b> <b>03180</b> Bus Stop Inventory, Safety & Access Improvements  Franconia Road EB @ Gum Street NB	Lee	PM PDD: Lauretti, Francesc PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$25,000 \$0		08/10	09/11	11/11	04/11		10/11	12/11	12/11	12/11	01/12	02/12		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Bus shelter and loading pad			Group 15: Final design is in progress.												
<b>Fund 304</b> <b>4YP202</b> <b>03265</b> Bus Stop Inventory, Safety & Access Improvements  EB Edsall Rd & Industrial Dr	Mason	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: PM CMDS: McEntire, Vickie	\$86,500 \$0		04/09	12/09	10/11	04/11		09/11	12/11	12/11	12/11	04/10	01/12		<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Bus shelter, sidewalk, 4 pedestrian ramps, 2 crosswalks, pedestrian signals, and drainage culvert			Group 3: Final design is in progress.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name				Project Description		Monthly Remarks										
Sub Project Name																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$25,000 \$0		09/10	09/11	11/11	04/11	TBD	10/11	12/11	12/11	12/11	01/12	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>03447</b>				Bus Stop Inventory, Safety & Access Improvements	Bus shelter and loading pad	Group 15: Final design is in progress.										
				Backlick Road SB @ Jayhawk Street WB												
<b>Fund 304</b>	Lee	PM PDD: Lauretti, Francesc PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$25,000 \$0		08/10	02/11	08/12	02/11	NA	07/11	09/11	09/11	09/11	06/11	11/11	<input type="checkbox"/>
<b>4YP202</b> <b>03474</b>				Bus Stop Inventory, Safety & Access Improvements	Bus shelter and loading pad	Group 15: Final design is in progress. Land acquisition NTP issued 2/22/11.										
				Backlick Road SB @ Cabin John Road EB												
<b>Fund 304</b>	Lee	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$25,000 \$0		08/10	09/11	11/11	04/11	TBD	10/11	12/11	12/11	12/11	01/12	02/12	<input type="checkbox"/>
<b>4YP202</b> <b>03475</b>				Bus Stop Inventory, Safety & Access Improvements	Bus shelter and loading pad	Group 15: Final design is in progress.										
				Backlick Road NB @ Cabin John Road EB												
<b>Fund 304</b>	Lee	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$18,300 \$0		09/09	09/10	03/11	03/10	NA	07/10	04/11	04/11	04/11	12/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>03490</b>				Bus Stop Inventory, Safety & Access Improvements	Loading pad and pedestrian ramp	Group 9: Preparing construction package. VDOT maintenance required. Land acquisition was completed on 1/14/11.										
				Backlick Rd SB @ Calamo St WB												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
<b>Fund 304</b> <b>4YP202</b> <b>03491</b> Bus Stop Inventory, Safety & Access Improvements  Backlick Rd SB @ Springfield Blvd EB	Lee	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$19,800 \$0	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	06/10
		<b>Project Description</b> Loading pad	<b>Monthly Remarks</b> Group 9: Project placed on hold due to property owner refusal to grant land rights. Project scope is being evaluated.															
<b>Fund 304</b> <b>4YP202</b> <b>03558</b> Bus Stop Inventory, Safety & Access Improvements  Spring Mall Road WB @ Junction Boulevard SB	Lee	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,000 \$0	NA	08/10	09/11	11/11	04/11	TBD	10/11	12/11	12/11	12/11	01/12	02/12		<input type="checkbox"/>	
		<b>Project Description</b> Bus shelter and loading pad	<b>Monthly Remarks</b> Group 15: Final design is in progress.															
<b>Fund 304</b> <b>4YP202</b> <b>03670</b> Bus Stop Inventory, Safety & Access Improvements  Olley La SB @ Goss Rd EB	Braddock	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$16,600 \$0	NA	07/10	11/10	05/11	02/11	NA	04/11	06/11	06/11	06/11	02/11	08/11		<input type="checkbox"/>	
		<b>Project Description</b> Loading Pad	<b>Monthly Remarks</b> Group 13: Final design is under review.															
<b>Fund 304</b> <b>4YP202</b> <b>03671</b> Bus Stop Inventory, Safety & Access Improvements  Olley Lane NB @ Little River Tpk EB	Braddock	PM PDD: Schmidt, Natasha PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS:	\$16,200 \$0		08/09	12/10	03/10	NA	12/10	01/11	01/11	02/11	12/09	04/11		<input type="checkbox"/>		
		<b>Project Description</b> Loading pad, small 1.5-foot high retaining wall	<b>Monthly Remarks</b> Group 10A: Construction substantially complete 2/23/2011.															



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Braddock	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	08/10	11/10	04/11	NA	NA	NA	05/11	05/11	05/11	02/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>03672</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad		<b>Monthly Remarks</b> Group 14: Final design is in progress.											
Little River Tpk EB @ Taylor Dr NB																
<b>Fund 304</b>	Braddock	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	11/10	11/10	04/11	TBD	TBD	TBD	05/11	05/11	05/11	02/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>03676</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>		<b>Monthly Remarks</b> Group 14: Intermediate design submitted for review on 11/18/10.											
Little River Tpk EB @ Wakefield Dr SB																
<b>Fund 304</b>	Braddock	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600	NA	06/10	08/10	04/11	NA	NA	NA	05/11	05/11	05/11	11/10	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>03678</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad		<b>Monthly Remarks</b> Group 12: Pre-final design is in progress.											
Little River Tpk EB @ Lake Dr NB																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: Honnick, John PM CMDE: PM CMDS:	\$37,500 \$0	NA	12/09	03/09	03/11	04/10		07/10	04/11	04/11	04/11	01/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>03690</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Bus shelter, curb cut ramp, sidewalk connection, and curb & gutter extension		<b>Monthly Remarks</b> Group 7: Re-applied for state building permit on 1/28/11. County building permit received 1/21/11.											
Little River Trnkp EB at Morning Wind Ct SB																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS:	\$20,900 \$0	NA	01/09	04/09	02/11	07/10	NA	01/11	03/11	03/11	03/11	07/09	05/11	<input type="checkbox"/>
<b>4YP202 03691</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>					<b>Monthly Remarks</b>							
				Loading pad, curb ramp, and sidewalk connection					Group 5: Construction package authorized 2/4/11. Construction NTP was issued 2/28/11.							
EB Little River Tpk & Logsdon Dr																
<b>Fund 304</b>	Mason	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	10/10	11/10	04/11	NA	NA	NA	05/11	05/11	05/11	02/11	07/11	<input type="checkbox"/>
<b>4YP202 04012</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>					<b>Monthly Remarks</b>							
				Loading pad					Group 12: Pre-final design is in progress.							
Braddock Rd WB @ Blue Ridge Ave NB																
<b>Fund 304</b>	Mason	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	10/10	11/10	04/11	NA	NA	NA	05/11	05/11	05/11	02/11	07/11	<input type="checkbox"/>
<b>4YP202 04013</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>					<b>Monthly Remarks</b>							
				Loading pad					Group 12: Pre-final design is in progress.							
Braddock Rd WB @ Heming Ave NB																
<b>Fund 304</b>	Braddock	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	04/10	08/10	04/11	NA	NA	NA	05/11	05/11	05/11	11/10	07/11	<input type="checkbox"/>
<b>4YP202 04025</b>																
Bus Stop Inventory, Safety & Access Improvements				<b>Project Description</b>					<b>Monthly Remarks</b>							
				Loading pad					Group 12: Pre-final design is in progress.							
Braddock Rd WB @ King David Blvd SB																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Braddock	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	04/10	08/10	04/11	NA	NA	NA	05/11	05/11	05/11	11/10	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>04066</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad		<b>Monthly Remarks</b> Group 12: Final design is in progress.											
Braddock Rd EB @ Piedmont PI SB																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$24,900 \$0	NA	03/09	08/10	07/11	01/11	NA	06/11	08/11	08/11	08/11	10/10	10/11	<input type="checkbox"/>
<b>4YP202</b> <b>04077</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad and sidewalk connection		<b>Monthly Remarks</b> Group 5: Final design is in progress. Land acquisition NTP 1/31/11.											
WB Little River Tpk & Old Columbia Pike																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,000 \$0	NA	09/10	02/11	04/11	NA	NA	NA	05/11	05/11	05/11	06/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>04086</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Bus shelter and loading pad		<b>Monthly Remarks</b> Group 15: Final design is in progress.											
Little River Turnpike WB @ Ravensworth Road SB																
<b>Fund 304</b>	Mason	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	07/10	11/10	04/11	NA	NA	NA	03/11	03/11	03/11	02/11	05/11	<input type="checkbox"/>
<b>4YP202</b> <b>04095</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading Pad		<b>Monthly Remarks</b> Group 14: Pre-final design is in progress. Draft construction package being prepared.											
Little River Tpk WB @ Wakefield Dr SB																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)													
Project Name																
Sub Project Name																
<b>Fund 304</b>	Mason	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	08/10	11/10	02/11	NA	NA	NA	03/11	03/11	03/11	02/11	05/11	<input type="checkbox"/>
<b>4YP202</b> <b>04096</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad				<b>Monthly Remarks</b> Group 14: Final design is in progress.									
Little River Tpk WB @ Prosperity Ave SB																
<b>Fund 304</b>	Braddock	PM PDD: Madhusudhan, G PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$16,600 \$0	NA	04/10	02/11	04/11	09/10	NA	02/11	05/11	05/11	05/11	05/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>04101</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad				<b>Monthly Remarks</b> Group 13: Land acquisition completed on 1/31/11.									
Little River Tpk WB @ Persimmon Dr NB																
<b>Fund 304</b>	Providence	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	11/10	02/11	04/11	NA	NA	NA	05/11	05/11	05/11	05/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>04217</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad				<b>Monthly Remarks</b> Group 15: Pre-final design in progress.									
Gallows Road SB @ Boone Boulevard EB																
<b>Fund 304</b>	Dranesville	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS:	\$30,500 \$0	NA	11/09	12/10	04/11	09/10	NA	03/11	05/11	05/11	05/11	03/11	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>04328</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad, curb & gutter, drainage inlet, and pedestrian ramp				<b>Monthly Remarks</b> Group 6: Final design is in progress. Land acquisition NTP issued 9/15/10.									
NB Magarity Rd & Ware Rd																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold				
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion			
<b>Fund 304</b> <b>4YP202</b> <b>04389</b> Bus Stop Inventory, Safety & Access Improvements  Old Dominion Dr EB @ Valley Ave SB	Dranesville	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$21,400 \$0		11/09	07/09		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	08/10	
		<b>Project Description</b>			<b>Monthly Remarks</b>														
		Loading pad, drainage culvert, & sidewalk connection			Group 8: Coordinating access issues. Project is on hold pending resolution of access issues.														
<b>Fund 304</b> <b>4YP202</b> <b>04400</b> Bus Stop Inventory, Safety & Access Improvements  Old Dominion Dr WB @ Kirby Rd SB	Dranesville	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$26,800 \$0		06/09	07/09		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	08/10
		<b>Project Description</b>			<b>Monthly Remarks</b>														
		Loading pad			Group 8: Coordinating access issues. Project is on hold pending resolution of access issues.														
<b>Fund 304</b> <b>4YP202</b> <b>04401</b> Bus Stop Inventory, Safety & Access Improvements  Old Dominion Dr WB @ Valley Ave NB	Dranesville	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$24,200 \$0		06/09	07/09	08/10		NA	NA	NA	09/10	09/10	09/10	10/09	11/10		<input checked="" type="checkbox"/>	08/10
		<b>Project Description</b>			<b>Monthly Remarks</b>														
		Loading pad and sidewalk connection			Group 8: Coordinating access issues. Project is on hold pending resolution of access issues.														
<b>Fund 304</b> <b>4YP202</b> <b>04402</b> Bus Stop Inventory, Safety & Access Improvements  Old Dominion Dr WB @ Valley Ave SB	Dranesville	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$27,200 \$0		06/09	07/09		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	08/10
		<b>Project Description</b>			<b>Monthly Remarks</b>														
		Loading pad and regrading drainage ditch			Group 8: Coordinating access issues. Project is on hold pending resolution of access issues.														

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b> <b>4YP202</b> <b>04403</b> Bus Stop Inventory, Safety & Access Improvements  Old Dominion Dr @ Birch Rd NB	Dranesville	PM PDD: Lauretti, Francesc PM LAD: \$0 PM CMDE: Farsad, Nahid PM CMDS:	\$19,900 \$0	NA	11/09	07/09	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	08/10
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad, sidewalk connection & curb and gutter			Group 8: Coordinating access issues. Project is on hold pending resolution of access issues.												
<b>Fund 304</b> <b>4YP202</b> <b>04554</b> Bus Stop Inventory, Safety & Access Improvements  Flint Hill Rd NB @ Rambling Rd EB	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$17,800 \$0	NA	01/10	03/10	04/11	NA	NA	NA	05/11	05/11	05/11	06/10	07/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad and sidewalk			Group 11: Final design is in progress.												
<b>Fund 304</b> <b>4YP202</b> <b>05069</b> Bus Stop Inventory, Safety & Access Improvements  Glade Drive WB @ Laurel Glade Court NB	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: \$0 PM CMDE: PM CMDS:	\$16,600 \$0	NA	12/10	03/11	08/11	04/11	NA	07/11	09/11	09/11	09/11	06/11	11/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad			Group 15: Pre-final design is in progress.												
<b>Fund 304</b> <b>4YP202</b> <b>05073</b> Bus Stop Inventory, Safety & Access Improvements  WB Sunrise Valley Dr & Glade Dr	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$21,800 \$0	NA	08/08	09/08	04/11	05/10	NA	10/10	05/11	05/11	05/11	06/09	07/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad and bench			Group 4: Final design is in progress. Coordination with Reston DRB is on-going.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
SubProject #		Project Managers	FUT (\$)			Approved Completion										
Project Name																
Sub Project Name																
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$19,900 \$0	NA	10/08	03/09	01/11	10/09	NA	04/10	02/11	02/11	02/11	06/09	04/11	<input type="checkbox"/>
<b>4YP202</b> <b>05078</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad and bench						<b>Monthly Remarks</b> Group 4: Pre-final design is in progress. CMD authorized 11/29/10.							
Sunset Hills Rd EB @ Town Center Pkwy SB																
<b>Fund 304</b>	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$19,500 \$0			12/09	10/10	TBD	TBD	TBD	03/11	03/11	04/11	05/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>05087</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad, upgrade existing handicap ramp, & sidewalk connection						<b>Monthly Remarks</b> Group 10B: Final design is complete. VDOT permit application submitted on 1/6/11 under the countywide permit. Submitted maintenance responsibility map to VDOT on 2/3/11. Awaiting VDOT authorization.							
Glade Drive EB @ Soapstone Drive SB																
<b>Fund 304</b>	Hunter Mill	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	08/10	11/10	12/11	04/11	NA	11/11	01/12	01/12	01/12	02/11	03/12	<input type="checkbox"/>
<b>4YP202</b> <b>05089</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad						<b>Monthly Remarks</b> Group 13: Pre-final design is in progress.							
Soapstone Dr SB @ Catalpa Ct EB																
<b>Fund 304</b>	Hunter Mill	PM PDD: Madhusudhan, G PM LAD: Johnson, Vicki PM CMDE: PM CMDS:	\$16,600 \$0	NA	05/10	03/11	08/11	11/10	NA	07/11	09/11	09/11	09/11	06/11	11/11	<input type="checkbox"/>
<b>4YP202</b> <b>05100</b>																
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad						<b>Monthly Remarks</b> Group 13: Final design is in progress. LAD NTP issued 11/5/10.							
Soapstone Dr NB @ Lawyers Rd WB																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)														
Project Name																	
Sub Project Name																	
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0		05/10	11/10	03/11	NA	NA	NA	04/11	04/11	04/11	02/11	06/11	<input type="checkbox"/>	
<b>4YP202</b> <b>05101</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad	<b>Monthly Remarks</b> Group 13: Construction package is being prepared. VDOT maintenance required.													
Soapstone Dr NB @ Catalpa Ct EB																	
<b>Fund 304</b>	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$17,000 \$0			12/09	08/10		NA	NA	NA	03/11	03/11	04/11	05/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>05123</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad, sidewalk connection, and handicap ramp	<b>Monthly Remarks</b> Group 10B: Final design is complete. VDOT permit application submitted on 1/6/11 under the countywide permit. Submitted maintenance responsibility map to VDOT on 2/3/11. Awaiting VDOT authorization.													
Soapstone Dr NB @ Rolling Green Ct EB																	
<b>Fund 304</b>	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$17,000 \$0			12/09	08/10		NA	NA	NA	03/11	03/11	04/11	05/10	06/11	<input type="checkbox"/>
<b>4YP202</b> <b>05124</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad, sidewalk connection, and handicap ramp	<b>Monthly Remarks</b> Group 10B: Final design is complete. VDOT permit application submitted on 1/6/11 under the countywide permit. Submitted maintenance responsibility map to VDOT on 2/3/11. Awaiting VDOT authorization.													
Soapstone Dr NB @ Glencourse Lane EB																	
<b>Fund 304</b>	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: Finnell, Richard PM CMDE: Farsad, Nahid PM CMDS:	\$16,200 \$0			12/09	08/10	10/10		NA	03/11	04/11	04/11	05/11	05/10	07/11	<input type="checkbox"/>
<b>4YP202</b> <b>05133</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b> Loading pad and trail connection	<b>Monthly Remarks</b> Group 10B: Final design is complete. Utility coordination letters sent 8/23/10. Final plats received and Land Acquisition NTP issued on 10/5/10. Reston Association to review plan. Offers letters sent to Glencourse Cluster Association. LAD anticipates completion by end of March.													
Soapstone Dr SB @ Glencourse Lane EB																	



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b> <b>4YP202</b> <b>05135</b> Bus Stop Inventory, Safety & Access Improvements  Soapstone Dr SB @ Stoneview Sq WB	Hunter Mill	PM PDD: Madhusudhan, G PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0		04/10	09/10	04/11	NA	NA	NA	05/11	05/11	05/11	12/10	07/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad			Group 13: Pre-final design is in progress. Draft construction package being prepared.												
<b>Fund 304</b> <b>4YP202</b> <b>05136</b> Bus Stop Inventory, Safety & Access Improvements  Soapstone Dr SB @ Underoak Ct EB	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$17,000 \$0			12/09	11/10		NA	NA	NA	01/11	01/11	02/11	05/10	04/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad and sidewalk connection			Group 10B: Construction substantially completed on 2/23/2011.												
<b>Fund 304</b> <b>4YP202</b> <b>05137</b> Bus Stop Inventory, Safety & Access Improvements  SB Soapstone Dr near Hearthstone Ct	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$15,400 \$0		01/08	09/09	04/11	03/09		NA	09/09	05/11	05/11	05/11	12/09	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad, drainage inlet and pipe			Group 1: Final design is in progress.												
<b>Fund 304</b> <b>4YP202</b> <b>05138</b> Bus Stop Inventory, Safety & Access Improvements  Soapstone Dr SB @ Woodhollow Ct EB	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$14,600 \$0		12/09		08/10		NA	NA	NA	03/11	03/11	04/11	05/10	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
		Loading pad			Group 10B: FCDOT approved new location of bus stop. Final design is complete. VDOT permit application was submitted on 1/10/11. Awaiting VDOT authorization.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)														
Project Name																	
Sub Project Name																	
<b>Fund 304</b>	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: Soon, Alan PM CMDE: Farsad, Nahid PM CMDS:	\$15,400 \$0			12/09	08/10	08/10		02/11	03/11	03/11	04/11	05/10	06/11	<input type="checkbox"/>	
<b>4YP202 05139</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>											
Glade Dr WB @ Soapstone Dr SB			Loading pad	Group 10B: Bus stop being relocated per request of Reston HOA. New utility coordination letters sent out 12/17/10. Land acquisition is complete. VDOT permit application submitted 1/10/11. Awaiting VDOT authorization.													
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Finnell, Richard PM CMDE: PM CMDS:	\$16,900 \$0		NA		06/09	04/11	08/08		09/09	05/11	05/11	05/11	09/09	07/11	<input type="checkbox"/>
<b>4YP202 05168</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>											
EB South Lakes Dr & Chestnut Burr Ct			Loading pad and curb ramp	Group 2: Final design is in progress. Coordination with Reston DRB is ongoing.													
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS:	\$18,300 \$0		TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
<b>4YP202 05227</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>											
Sunrise Valley Dr EB @ South Lakes Dr SB			Loading pad and curb ramp	Group 5: Project on hold due to bus service relocation study.													
<b>Fund 304</b>	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,000 \$0		NA	01/11	03/11	04/11				05/11	05/11	05/11	07/11	07/11	<input type="checkbox"/>
<b>4YP202 05267</b>																	
Bus Stop Inventory, Safety & Access Improvements			<b>Project Description</b>			<b>Monthly Remarks</b>											
Sunrise Valley Drive WB @ Centreville Road NB			Bus shelter and loading pad	Group 15: Pre-final design is in progress.													

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 304</b> <b>4YP202</b> <b>05328</b> Bus Stop Inventory, Safety & Access Improvements  Sunrise Valley Drive EB @ Fox Mill Road SB	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$16,600 \$0	NA	01/11	03/11	04/11	NA	NA	NA	05/11	05/11	05/11	06/11	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad			Group 15: Pre-final design is in progress.											
<b>Fund 304</b> <b>4YP202</b> <b>05525</b> Bus Stop Inventory, Safety & Access Improvements  Stringfellow Rd SB @ Brandy Station Rd WB	Sully	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$19,200 \$0	NA	04/10	07/09	12/10	07/10	NA	12/10	01/11	01/11	01/11	10/09	04/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad, 6-asphalt walkway, & curb and gutter.			Group 8: Construction authorized on 1/4/11. Construction NTP was issued 2/28/11.											
<b>Fund 304</b> <b>4YP202</b> <b>05526</b> Bus Stop Inventory, Safety & Access Improvements  Stringfellow Rd SB @ Jasper Rd WB	Sully	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$17,300 \$0	NA	06/09	07/09	01/11	05/10	NA	10/10	02/11	02/11	02/11	05/10	04/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Load pad, curb & gutter, & curb cut ramp			Group 8: Construction NTP issued 1/31/11. Construction NTP was issued 2/28/11.											
<b>Fund 304</b> <b>4YP202</b> <b>05528</b> Bus Stop Inventory, Safety & Access Improvements  Stringfellow Rd NB @ Cross Keys Ct WB	Sully	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$24,300 \$0	NA	06/09	07/09	03/11	NA	NA	NA	04/11	04/11	04/11	05/10	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Loading pad, sidewalk connection, drainage culvert, & curb cut ramp			Group 8: Construction package is being prepared. VDOT maintenance required.											

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments  Project Managers	TPE (\$)  FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
						Approved Completion	Current											
<b>Fund 304</b> <b>4YP202</b> <b>05534</b> Bus Stop Inventory, Safety & Access Improvements  Lawyers Rd NB @ McLearn Rd EB	Hunter Mill	PM PDD: Schmidt, Natasha PM LAD: PM CMDE: Farsad, Nahid PM CMDS:	\$20,300 \$0			08/09	11/10		NA	NA	NA	03/11	03/11	04/11	12/09	05/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Loading pad, sidewalk and upgrade an existing handicap ramp		Group 10A: Revised plan to relocated traffic box and resubmitted to VDOT on 1/25/11 for review. Additional utility coordination underway with Comcast and Fiberlight. Preparing to submit plan for approval of VDOT maintenance under 2011 Countywide Permit.														
<b>Fund 304</b> <b>4YP202</b> <b>05536</b> Bus Stop Inventory, Safety & Access Improvements  NB Reston Parkway & Glade Drive	Hunter Mill	PM PDD: Lauretti, Francesc PM LAD: Buckley, Beth PM CMDE: PM CMDS: McEntire, Vickie	\$30,000 \$0		NA	07/08	05/09	04/11	01/09		NA	06/09	05/11	05/11	05/11	08/09	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Loading pad, sidewalk, and curb and gutter		Group 3: Final design is in progress. Coordination with Reston DRB is on-going.														
<b>Fund 304</b> <b>4YP202</b> <b>05540</b> Bus Stop Inventory, Safety & Access Improvements  Town Center Pkwy NB @ Cameron Glen Dr WB	Hunter Mill	PM PDD: Madhusudhan, G PM LAD: Soon, Alan PM CMDE: PM CMDS:	\$25,000 \$0		NA	04/10	02/11	08/11	02/11		NA	07/11	09/11	09/11	09/11	05/11	11/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Bus Shelter with a loading pad		Group 13: Pre-final design is in progress. Land acquisition NTP issued 2/23/11.														
<b>Fund 304</b> <b>4YP202</b> <b>06015</b> Bus Stop Inventory, Safety & Access Improvements  Columbia Pike WB @ John Marr Drive SB	Braddock	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,000 \$0		NA	05/11	10/11	10/11		TBD	TBD	TBD	11/11	11/11	11/11	01/12	01/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Bus pad and loading pad																

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Final Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
<b>Fund 304</b> <b>4YP202</b> <b>06119</b> Bus Stop Inventory, Safety & Access Improvements  Blake Ln SB at Kingsbridge Dr EB	Providence	PM PDD: Lauretti, Francesc PM LAD: PM CMDE: PM CMDS:	\$25,100 \$0		05/09	10/09	03/11	NA	NA	NA	04/11	04/11	04/11	11/10	06/11	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Concrete loading pad, curb cut ramps, and sidewalk connection		Group 7: Construction package is being prepared. VDOT maintenance is required.												
<b>Fund 304</b> <b>4YP202</b> <b>06237</b> Bus Stop Inventory, Safety & Access Improvements  Old Dominion Dr EB @ Kirby Rd SB	Dranesville	PM PDD: Lauretti, Francesc PM LAD: Preston, Clinton PM CMDE: PM CMDS:	\$31,500 \$0		11/09	07/09	07/11	12/10		NA	04/11	06/11	06/11	06/11	10/09	08/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Loading pad, sidewalk, drainage inlet and pipe		Group 8: Pre-final design is in progress. Land acquisition NTP issued 12/2/10.												
<b>Fund 304</b> <b>4YP202</b> <b>06253</b> Bus Stop Inventory, Safety & Access Improvements  Field Master Dr SB @ Rosewall Ct EB	Springfield	PM PDD: Lauretti, Francesc PM LAD: Barnes, Dianne PM CMDE: PM CMDS:	\$16,300 \$0		04/10	03/10	03/11	09/10		NA	02/11	04/11	04/11	04/11	06/10	06/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Loading Pad.		Group 11: Pre-final design is in progress. Land acquisition NTP issued 9/15/10.												
<b>Fund 304</b> <b>4YP203</b> <b>00000</b> Spot Improvements - Braddock Road/Backlick Road	Mason	PM PDD: Marsh, Dennis PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS:	\$500,000 \$0	09/08	04/09	12/09	09/10	07/10	07/10	02/11	03/11	04/11	05/11	10/10	10/11	11/10	<input checked="" type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>												
			Install an additional left-turn lane on westbound Braddock Road to southbound Backlick Road		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Per meeting held 9/29/10 project is being reviewed in CPOD and being placed on hold. This project is being analyzed as a roundabout.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold		
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion	
SubProject #		Project Managers	FUT (\$)														
Project Name																	
Sub Project Name																	
<b>Fund 304</b>	Braddock	PM PDD: Ayodeji, Olawale PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS:	\$1,000,000 \$0		11/08	11/09	02/11	07/10		NA	03/11	04/11	05/11	06/11	12/11	03/12	<input type="checkbox"/>
<b>4YP205</b> <b>00000</b>	Spot Improvements - Zion Drive			<b>Project Description</b> Reconstruct horizontal curve on Zion Drive east of Windsor Hill Drive.	<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> VSMP permit was applied for on 2/1/11. Land acquisition complete on 2/22/11. Preliminary construction package sent to CMD on 2/15/11. VDOT approval of TMP/Signage and Marking plans pending.												
<b>Fund 304</b>	Dranesville	PM PDD: Conley, Tim PM LAD: Buckley, Beth PM CMDE: McCorkle, Lisa PM CMDS:	\$750,000 \$0	01/10	01/11	07/10	08/11	03/11	04/11	11/11	12/11	01/12	02/12	12/11	09/12	<input type="checkbox"/>	
<b>4YP206</b> <b>00000</b>	Spot Improvements - Rte 7/Towlston Road			<b>Project Description</b> Add left turn lane on north bound Towlston Road to westbound Route 7.	<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Intermediate design submitted to VDOT for review on 1/19/11. A signal design is in progress.												
<b>Fund 304</b>	Springfield	PM PDD: Guarino, Michael PM LAD: TBD, To be Deter PM CMDE: TBD, To be Deter PM CMDS:	\$1,000,000 \$0	09/11	04/12	02/13	02/13	TBD	TBD	TBD	04/13	05/13	06/13	01/14	01/14	<input type="checkbox"/>	
<b>4YP209</b> <b>00000</b>	Spot Improvements - FFX Co Pkwy Rte 29 to Braddock Rd			<b>Project Description</b> Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.	<b>Monthly Remarks</b> Design proposal notice to proceed issued 2/17/11. Survey is in progress.												
<b>Fund 304</b>	Sully	PM PDD: Khorashadi, Broo PM LAD: Finnell, Richard PM CMDE: Lim, Sam PM CMDS: McEntire, Vickie	\$5,500,000 \$750,000	10/07	02/09	08/10	11/10	03/10	03/10	10/10	02/11	03/11	04/11	11/11	01/12	<input type="checkbox"/>	
<b>4YP210</b> <b>00000</b>	Poplar Tree Road Improvements			<b>Project Description</b> Widening Poplar Tree Road to four lane divided section from Sully Station Drive to Braddock Ridge Drive.	<b>Monthly Remarks</b> <b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Utility relocations in progress. Bid opening is scheduled for 3/15/11.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments		TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates			On Hold		
					Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion	Estimated Completion			
		Project Managers		FUT (\$)	Preliminary	Intermediate										Approved Completion	Current
<b>Fund 304</b>  <b>4YP212</b> <b>00000</b> Route 29 Widening	Springfield	PM PDD: Khorashadi, Broo PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS:		\$4,000,000 \$0	09/09	11/10	03/11	03/12	05/11	06/11	01/12	05/12	06/12	07/12	07/12	07/13	<input type="checkbox"/>
		<b>Project Description</b>		<b>Monthly Remarks</b>													
		Phase III: Widen northbound Route 29 to 3 lanes on from Legato Road to Shirley Gate Road.		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Intermediate design submitted 11/29/10. Signal modification submitted 12/16/10. Preliminary plats received 1/3/11 and have been reviewed by LAD. Geotechnical investigation is in progress. UFI is scheduled for 3/16/11. Awaiting VDOT review comments. Environmental proposal under review.													
<b>Fund 304</b>  <b>4YP213</b> <b>00000</b> Lorton Road	Mount Vernon	PM PDD: Roberson, Jean PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS:		\$40,000,000 \$20,000,000	09/08	10/09	01/11	08/11	03/11	04/11	11/11	12/11	01/12	02/12	07/13	07/13	<input type="checkbox"/>
		<b>Project Description</b>		<b>Monthly Remarks</b>													
		Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final project plats under review. Utility relocation plans and plats being coordinated. Preliminary vacation plats under review. Meeting with LAF held on 2/24/11 to discuss Phase 2 improvements. Coordination meeting with FCPA scheduled for 3/15/11. Surveys will be preparing the utility relocation exhibits. Right of Way plans being prepared for submission by the end of March.													
<b>Fund 304</b>  <b>4YP214</b> <b>00000</b> Cinder Bed Road Improvements	Mount Vernon	PM PDD: Ayodeji, Olawale PM LAD: Kresge, Carol PM CMDE: PM CMDS:		\$5,000,000 \$0	06/09	05/11	12/11	05/12	08/11	TBD	03/12	05/12	06/12	07/12	03/13	08/13	<input type="checkbox"/>
		<b>Project Description</b>		<b>Monthly Remarks</b>													
		Improvements to the intersection of Cinder Bed Road and Newington Road. Relocate entrance to County vehicle maintenance facility.		<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Intermediate design is underway. Donation of land being processed by LAD and County Attorney's Office.													
<b>Fund 307</b>  <b>D00448</b> <b>PA02B</b> Plaza America Pedestrian Improvements  Sunset Hills Road: Reston Center to Town Center Parkway	Hunter Mill	PM PDD: Zahirieh, Shahla PM LAD: Barnes, Dianne PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg		\$251,000 \$0	NA	NA	10/10	03/11	10/10	NA	02/11	05/11	05/11	05/11	04/11	09/11	<input type="checkbox"/>
		<b>Project Description</b>		<b>Monthly Remarks</b>													
		1000 LF 8' wide asphalt trail 100 LF 6' wide concrete walkway		<b>Funding provided by Plaza America cash proffer contribution.</b> Coordinating with Comcast to lower section of cable. Land acquisition authorized 10/20/10 (owner has agreed to donate easement). Pre-final design is in progress.													

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project #	District	CAP Assignments	TPE (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
SubProject #		Project Managers	FUT (\$)															
Project Name																		
Sub Project Name																		
<b>Fund 307</b>	Hunter Mill	PM PDD: Guarino, Michael PM LAD: Buckley, Beth PM CMDE: Farsad, Nahid PM CMDS: NA, Not Applicabl	\$30,000	NA	NA	10/05	10/05	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/06	TBD	<input checked="" type="checkbox"/>	01/07
<b>D00448</b> <b>PA060J</b>																		
Plaza America Pedestrian Improvements		<b>Project Description</b> Installation of a bus shelter		<b>Monthly Remarks</b> Funding provided by Plaza America proffer contribution. Unable to obtain land rights. Proposed development may provide bus stop improvements and relocation of stop. Project on hold pending resolution.														
Sunset Hills Road @ Target EB Bus Stop Improvements																		
<b>Fund 307</b>	Mount Vernon Lee	PM PDD: Salahuddin, Khali PM LAD: Preston, Clinton PM CMDE: Farsad, Nahid PM CMDS:	\$357,000 \$0	NA	02/10	06/11	06/11	07/11	TBD	02/12	04/12	05/12	06/12	01/12	12/12		<input type="checkbox"/>	
<b>K00447</b> <b>RS102</b>																		
Richmond Hwy Public Transport Initiative: Phase 4A		<b>Project Description</b> Intersection improvements at express bus service stops for Belford Drive and Mohawk Lane.		<b>Monthly Remarks</b> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the BOS on 2/9/04. Pre-final design is in progress. Comments have been received and are being addressed for signal modifications on Belford Drive.														
Intersection Design - Belford Drive and Mohawk Lane																		
<b>Fund 307</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: PM CMDE: PM CMDS:	\$350,000 \$350,000	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input type="checkbox"/>	
<b>K00447</b> <b>RS211</b>																		
Richmond Hwy Public Transport Initiative: Walkways Phase 4D		<b>Project Description</b> 300 LF 8' Asphalt Trail and Pedestrian Bridge over Dogue Creek		<b>Monthly Remarks</b> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/8/04.</b> Developing design scope for project. Design to be performed by consultant. Project is going to be part of next phase of Richmond Highway Project. Schedule to be determined once contract executed with design consultant. Land acquisition required.														
Route 1 SB: South of Dogue Creek to Mobile Home Sales Park																		
<b>Fund 307</b>	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$303,000 \$0	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>	02/09
<b>K00447</b> <b>RS222</b>																		
Richmond Hwy Public Transport Initiative: Walkways Phase 4E		<b>Project Description</b> 1210 LF of 5-foot wide concrete sidewalk		<b>Monthly Remarks</b> <b>Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Drainage issues on site impacting walkway design - coordinating with DOT, SWPD, and VDOT. Project on hold until final scope regarding drainage issues resolved. 500' LF of sidewalk included as part of Project K00447/RS223.														
Route 1 NB: South of Janna Lee Avenue to Buckman Road/Mt. Vernon Highway																		



# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Final Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 307</b>  <b>K00447</b> <b>RS223</b> Richmond Hwy Public Transport Initiative: Walkways Phase 4E  Route 1 NB: Mt. Vernon Hwy/Buckman Rd to Napper Rd	Mount Vernon	PM PDD: Zahirieh, Shahla PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$125,000 \$0	12/07	03/11	10/12	10/12	08/11	NA	08/12	11/12	11/12	11/12	05/13	05/13	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Pedestrian crossing and signal at Mt. Vernon Hwy. and 500 LF 5-foot wide concrete sidewalk		Project is part of Four-Year Transportation Program endorsed by the BOS on 2/9/04. Intermediate design in progress. Task order NTP issued on 12/13/10 for additional design services. Signal modification design proposal was approved and NTP was issued 3/7/11.												
<b>Fund 307</b>  <b>W00200</b> <b>W2020B</b> Dranesville District Walkways  Georgetown Pike Phase II	Dranesville	PM PDD: Popoola, Larry PM LAD: Kresge, Carol PM CMDE: Farsad, Nahid PM CMDS:	\$520,000 \$0	11/09	NA	05/11	08/11	02/11	NA	10/11	04/12	04/12	04/12	08/12	10/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		Trail align. study & design of 1,800 LF walkway. from Utterback Store Rd to Falls Manor Ct.		Pre-final review comments received from VDOT and other County agencies 10/19/10 and being currently incorporated into final design plans; Informational meeting regarding the use of stone-dust versus asphalt pavement material on trail in the flood plain with the District Supervisor's office and with the Great Falls Trailblazers held 9/28/10; Citizen's meeting conducted for 2/16/11. Easement plats finalized. Federal ROW authorization process underway.												
<b>Fund 307</b>  <b>W00300</b> <b>W304</b> Hunter Mill District Walkways  Wiehle Avenue Walkway	Hunter Mill	PM PDD: Guarino, Michael PM LAD: Zore, Tasneem PM CMDE: Gharavi, Mo PM CMDS:	\$480,000 \$0	NA	NA	11/09	04/11	01/02	NA	09/08	06/11	07/11	08/11	08/10	02/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		1200 LF 6-foot wide asphalt walkway with retaining walls and drainage improvements		Final design is complete. Revised TMP submitted to VDOT for review 2/28/11. Preparing VDOT permit package.												
<b>Fund 307</b>  <b>W00300</b> <b>W311</b> Hunter Mill District Walkways  Beulah Road Trail	Hunter Mill	PM PDD: Popoola, Larry PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: Murdoch, Guy	\$165,000 \$0	NA	NA	03/10	06/10	NA	NA	NA	03/11	05/11	05/11	07/11	07/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
		500' 10-foot wide trail (Section D)		Design plans are complete. Construction authorization approved by VDOT. Project authorized for construction and sent to CMD 2/3/11.												

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold	
				Preliminary	Intermediate	Approved Completion	Current	Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion
<b>Fund 307</b> <b>W00400</b> <b>W413</b> Lee District Walkways  Florence Lane Walkway	Lee	PM PDD: Popoola, Larry PM LAD: Finnell, Richard PM CMDE: Gharavi, Mo PM CMDS: Harper, Greg	\$659,000 \$0	NA	NA	02/10	06/10	01/10	NA	06/10	09/10	09/10	07/10	12/10	01/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
					630 LF of 5-foot wide concrete sidewalk and road widening along the east side of Florence Lane between Candle Light Court and Beech Tree Drive		Construction substantially complete 1/4/11.									
<b>Fund 307</b> <b>W00500</b> <b>W505</b> Mason District Walkways  Old Col Pike-Elmdale	Mason	PM PDD: Guarino, Michael PM LAD: PM CMDE: PM CMDS:	\$290,000 \$272,000	NA	08/03	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	<input checked="" type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
					700 LF of 6-foot wide walkway		Funding for design only. Additional funding required. Project on hold pending approval of additional funding.									
<b>Fund 307</b> <b>W00600</b> <b>W613A</b> Mount Vernon District Walkways  Mason Neck Trail Segment 2A	Mount Vernon	PM PDD: Royse, Andy PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS: NA, Not Applicabl	\$307,000 \$0	NA	NA	04/06	08/09	02/09	TBD	08/09	08/10	08/10	11/10	02/11	04/11	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
					Segment 2A, is 1,500 LF of 8-foot wide asphalt trail.		Construction NTP given on 11/29/10. Construction is 25% complete. Clearing, rough stakeout, and storm stakout completed. Trail to be completed when weather allows final grading and laying of asphalt.									
<b>Fund 307</b> <b>W00600</b> <b>W613B</b> Mount Vernon District Walkways  Mason Neck Trail Segment 2B	Mount Vernon	PM PDD: Royse, Andy PM LAD: Kresge, Carol PM CMDE: Gharavi, Mo PM CMDS:	\$2,340,000 \$500,000	NA	NA	03/12	03/12	07/11	TBD	03/12	10/12	11/12	02/13	10/14	11/13	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>											
					9,900 LF of 8' asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course.		Plans under review for utilities and easements before entering ROW phase. So-deep authorized 12/29/10. Utility designation update in progress to ensure no additional easements required by VDOT. Drainage narrative sent to VDOT for review and comment on 1/18/11. Appraisals to be obtained in Spring 2011 once commitments from utility companies and VDOT obtained.									

# Transportation Design Branch

## Summary Status Report

Feb 2011

Project # SubProject # Project Name Sub Project Name	District	CAP Assignments Project Managers	TPE (\$) FUT (\$)	Design Dates				Land Acquisition Dates			Construction Dates				On Hold			
				Preliminary	Intermediate	Final		Project Plats	Utility Plats	Estimated Completion	Bid Advertisement	Bid Open	Construction Award	Approved Completion		Estimated Completion		
						Approved Completion	Current											
<b>Fund 307</b> <b>W00700</b> <b>W705</b> Providence District Walkways  Woodford Rd @ Wolftrap	Providence	PM PDD: Guarino, Michael PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$110,000 \$75,000	NA	NA	10/05	10/05			01/06	TBD	TBD	TBD	09/06	TBD	<input checked="" type="checkbox"/>		
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		270 LF of 6-foot wide walkway replacement including extensive site grading and drainage facilities		Funding approved for replacement of an existing walkway. HOA 9/29/06 withdrew support for the project. Project on-hold pending resolution of HOA issues; coordinating with District Supervisor's office.														
<b>Fund 312</b> <b>009217</b> <b>00000</b> Stonecroft Boulevard Widening	Sully	PM PDD: Salahuddin, Khali PM LAD: Kresge, Carol PM CMDE: PM CMDS:	\$500,000 \$150,000	NA	08/05	03/06		TBD	04/07	10/07	01/08	NA	NA	NA	NA	NA	<input type="checkbox"/>	
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Widen Stonecroft Boulevard to a six-lane section from Conference Ctr. Dr. to Westfields Blvd. Project is 800 LF.		Construction to be managed by developer. WBOA is finalizing agreement and cash bonding option with Marriott. WBOA is finalizing utilizing bond money with the county. Construction agreement was approved by BOS on 10/19/10. Anticipated start of construction in Spring of 2011.														
<b>Fund 315</b> <b>008909</b> <b>00000</b> Annandale Streetscape Columbia Pike - Annandale Fire Station	Mason	PM PDD: Ayers, Robert PM LAD: Preston, Clinton PM CMDE: McCorkle, Lisa PM CMDS:	\$1,600,000 \$369,000	02/98	01/99	09/06	03/11	10/99	12/00	09/11	11/11	12/11	01/12	10/10	06/12	<input type="checkbox"/>		
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Streetscape improvements on north side of Columbia Pike from Backlick Road to Annandale Fire Station		VDOT Transportation Enhancement Grant approved and received 9/1/09. Final design in progress. VDOT permit application being prepared. Draft bid authorization being prepared. MOT plans approved 8/27/10. Plat and plan revision requested from consultant on 12/29/10. Plat for outstanding property received and is being reviewed.														
<b>Fund 315</b> <b>008912</b> <b>00002</b> McLean CRP  McLean Utilities	Dranesville	PM PDD: Ayers, Robert PM LAD: Finnell, Richard PM CMDE: Minnix, Todd PM CMDS:	\$1,800,000 \$0	03/04	12/05	06/06	12/11		TBD	09/06		TBD	02/12	03/12	05/12	12/12	12/12	<input type="checkbox"/>
		<b>Project Description</b>			<b>Monthly Remarks</b>													
		Underground utilities along Chain Bridge Road from Corner Lane to Laughlin Avenue.		Staff working with MRC, property owners and Supervisor's office to resolve issues to expedite acquisition of land rights. Working to resolve issues on last property. NTP issued for redesign on 2/14/11. Preparing data package for consultant. Utility companies redesign outstanding. Meeting scheduled on 3/3/11 with MRC and Helpcomm at Supervisor's office.														